

Customer Acceptance Checklist FirePro Fire Suppression System

Equip. No.: 11072.

Model: Twh Air XRV 2000

Serial No.: APP 58 7237

Location: Select Location

	Se	rial No.: AFF 38 7637 Location: Select Location		
ATT NO.		Once Completed Click on Submit	Pass .	Fail
C :	1	FirePro Aerosol Generator Unit(s) Aerosol Generators have been install in accordance with the installation drawing		
	2	Control Panel and Accessories Control panel, Shutdown Module, and Power Module all installed as per the installation drawing		
	3	Siren/ Strobe Unit Siren - Strobe unit has been installed in accordance with the installation drawing	/	
	4	External Switches External Actuation Switches (front & Rear) have been installed as per the installation drawing	~	
	5	Cable Mounting All cables are properly secured with P Clips with air gaps as appropriate	\checkmark	
. * .	6	Cable Connections Deutsch Plugs and Heat Shrink have been correctly installed		
C	7	Labels Labels and Signage have been fitted as per Installation Drawings		
	8	Commissioning Tests Technical to show and explain the working aspects of the system.	<u> </u>	
		Discharge Test form Front Manual Actuator		
		Discharge Test from Rear Actuator	./	
		Discharge system to show shutdown process.		
		Example of Fault reporting from the Control panel by unplugging a cable		
	9	Wash Down Test Compressor unit to be Pressure Washed as per normal washdown procedures. Fire System should be isolated at the Control Panel Prior to Washing. A FirePro test module should be installed for the process. The pressure washing must be completed with NO activation of the Fire System. The test lamp should remain unlit, and the Siren should remain silent.		
Atlas Copco Representative				
Name B. BAKOTA Signed MM Date 28/10/19.				
Fire System Technican				
Name LYAN BARCLAY Phone 0407 677222				