



CERTIFICATE OF COMPLETION & CONFORMITY

I/We ADAM JONES for AFT FIRE hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487-2013, in accordance with the manufacturers design documentation.

Name of Client DP WORLD
Address of Protected Area 42 FREINDSHIP ST BOTANY
Description of Protected Area CRANE ONE (1)

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
SWIYTCH ROOM	5700	2		

Shutdown installed _____ delay period for shutdown _____

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: ADAM

Signature: 

Company: AFT FIRE

Date Completed: 2/12/22



AFT FirePro System Commissioning Mobile Plant

Risk Area: ELECTRICAL SWITCH ROOM

Reference: CRANE 1

INSPECTION		
	Tasks	Completed
1. Location of FirePro Aerosol Generators	<ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	Y
2. Detection Systems	<ul style="list-style-type: none"> Installation of Detection is appropriate for the machine. Detection is securely mounted. <p><i>NOTE : Detection will initiate fire suppression automatically. The detection system must be correct.</i></p>	Y
3. Cabling requirements	<ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cabling been separated from other electrical cables via conduit or cable tray. Inspect cable fixings to ensure no damaged insulation. Transorbs are installed in Junction Box. 	Y
4. Control Panel	<ul style="list-style-type: none"> Panel located in an appropriate location and is it securely mounted. Is the power connection to the panel a direct, suitable and dedicated supply to the Panel. Is a separate battery backup installed. 	Y
5. Signage and Alarms	<ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	Y
6. Equipment Shutdown	<ul style="list-style-type: none"> Shutdown installed. Shutdown delay in accordance with requirements. 	NA
COMMISSIONING		
1. FIP Programming	<ul style="list-style-type: none"> Programming of Panel meets client/site requirements. Check Panel for fault(s). 	Y
2. Activation Testing	<ul style="list-style-type: none"> Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure and Alarms have activated. Ensure shut down have activated. 	Y
3. Fault Monitoring	<ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should done separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Y
4. Earth Testing	<ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	Y
5. Detection Testing	<ul style="list-style-type: none"> ENSURE THE Panel is properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	Y

Inspections all found to be compliant - Tests all completed.

Completed by :

Name: ADAM JONES

Signature:



Company: AFT FIRE

Date

2/12/22

Completed:

