

13th Dec 2022

Waitsia Stage 2 FirePro Fire Suppression DEG - Z-9041

The following documents form the Commissioning & Acceptance Requirements of AS4487-2013 section 8.

Section 8.2.8 - Completion Certificate & Documentation-

- Certificate of Completion & Conformance to AS4487-2013.
- Operating manuals provided separately.
- Calculation design density included below.
- Deviations from appropriate recommendation (Waitsia specification)provided in Design Verification Document-
- Drawings
 - o As installed
 - o FIP Block Plan
 - o Cable schedule.







CERTIFICATE OF COMPLETION & CONFORMITY

FORM - DEG-001

I/Wer Ray Mergard of Equipment hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487, as designed by (company

Name of Client : Penske Australia

Address of Protected Area : Waitsia Gas Stage 2 WA

Description of Protected Area : Diesel Generator Z9041

Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s) Z-9041		
11,400g 130%	2	8,737g			
			FIP block plan		
			Cable schedule		
			As installed equipment		
		Text	Generator discharge		
		TOAL	pattern		
	Quantity	Quantity Containers	Quantity Containers Density		

Remote system monitoring will be performed by : Visulinx Modbus + K580 relay module

Date of Remote Monitoring Connection : 15/08/22

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: Ray Mergard Signature:
Company: Fire Safety equipment Pty Ltd Completed: 16/08/22

















FirePro System Commissioning

Risk Area: Diesel Generator Reference: Z-9041

		INSPECTION	
		Tasks	Completed
1.	Location of FirePro	Ensure units are mounted in appropriate location(s). Are the brackets securely mounted.	Yes ok
	Aerosol Generators	· · · · · · · · · · · · · · · · · · ·	Yes ok
2.	Cabling requirements	 Has fire rated and shielded cable used. Has cable been installed as per AS-3000. Has cabling been separated from other electrical cables via conduit or cable tray. For High Voltage Environments - each FirePro unit is required to be 	Yes Yes Yes
		connected to an earth circuit.Inspect cable fixings to ensure no damaged insulation.	Yes ok
3.	Fire Indicator Panel (FIP)	 Is the panel located in an appropriate location in accordance with Australian Standards. 	Internal yes
		 Is the power connection to the panel a direct, suitable and dedicated supply to the Panel. 	Yes ok
		Is a separate battery backup installed.	Yes ok
4.	Signage and Alarms	 Are appropriate signs / sounder strobes installed. 	Yes ok
		COMMISSIONING	
1.	FIP Programming	 Programming of FIP meets client/site requirements. Check FIP for fault(s) e.g. correct connection of FirePro units, correct connection of detection circuit. 	Yes ok Yes ok
2.	Activation Testing	 ENSURE THE FIP IS SWITCHED TEXSERVICE MODE. Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure Signs and Alarms have activated. Ensure shut down relays have activated. 	Yes Yes Yes ok Yes ok Yes ok
3.	Fault Monitoring	Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should done separately to test each unit.	Yes ok Yes ok
		 Remove detector head from base - fault should register on the FIP. 	162 OK
4.	Earth Testing	Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit	Yes ok
5.	Detection Testing	ENSURE THE FIP properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into	Yes ok Spectrex IR3

Inspections all found to be compliant - Tests all completed.

Completed by:

Name:	Ray Mergard	Signature:	Mand
Company:	FireSafety Equipment	Date Completed:	16/08/22



www.firepro.net.au



Pre-engineered density calculation of DEG risk-

FirePro. Reinventing Fire Suppression	GENERAL APPLICATION							25/05	/2022 Rev: 22.1	
CLIENT NAME	NT NAME Penske Waitsia Stage 2		L2 (mm)	L3 (mm)	Stream (mm)	Agent Qty	Conce	ntration Secondary	Primary Quantity	Secondary Quantity
Risk Description	Diesel generator enclosure	FP-0020	0	0	1000	20				
Constructed from	steel & SS	FP-0040	0	0	1000	40	-			
	✓ Class A Class B Class E Class D Class F	FP-0080	0	0	1000	80	-	-		
		FP-0100	0	200	1000	100		-		
	Not Used Not Used Vol Entered	FP-0200	0	300	2000	200	-	-		
GROSS DIMENSIONS	x x = 80.00 m ³	FP-0500	100	500	2000	500	-	-		
	Actual Leakage Measurement - m ² = m ²	FP-1200	0	1500	3500	1,200				
	<u></u>	FP-2000	0	1500	3500	2,000	-	-		
	Leakage Allowance without additional Agent = 0.20 m ²	FP-3000	600	2000	3500	3,000	-	-		
	GROSS Volume used for Calculation = 80.00 m ³	FP-5700	600	2000	8400	5,700	11,400		2	
	PRIMARY AGENT DISCHARGE = 8,736 g	Requir	oncentra ed Conce uired Con		ı		11,400 8,736 130%	:		
	Secondary Agent Discharge = Not Required	4	Design	Calculation	on has bee	n Confirm	ed			
		-/	FirePro	Units ha	ve suitabl	STREAM	length for R	isk Area Cov	erage	
		-/	Leakag	e compe	nsation ma	de in Prin	nary Dischar	ge		
Aust. Std Design Notes			Additional HOLD time Required for the risk							
Pre-Engineered Design Calculation										
CALCULATION OF VOLUME: Calculation is based on Gross Volume with NO deductions for any Objects that occupy volume within the protected space. This category covers fixed condensed aerosol extinguishing system										
units intended for total floodi Minimum Extinguishing F	g applications. AS 4487 and AS5062. actor (mef) 84 X 1.3 = 109.2		Prepar RJI					Com FS	-	
 L2 is the thermal clearance required where the temperature of the discharge is less than 200° C L3 is the thermal clearance required where the temperature of the discharge is less than 75° C 										

Regards

Ray Mergard

