



Commissioning Documentation Stradler Cranes

1. Certificate of Completion and Conformity
2. Risk Assessment for each risk area
3. Service Manual – Sigma XT Fire Indicator Panel
4. Service Manual – FirePro FPC-2 Sub Indicator Panel
5. Commissioning Checklist for each risk area
6. Technical Service Call Reports
7. FirePro Design Calculations
8. As Built Drawings



CERTIFICATE OF COMPLETION & CONFORMITY

I/We ADAM JONES for AFT FIRE hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487-2013, in accordance with the manufacturers design documentation.


Name of Client **DP WORLD**
Address of Protected Area **42 FREINDSHIP ST BOTANY**
Description of Protected Area **510**

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
E HOUSE	2000g	1		
MOTOR RM	3000g	1		

Shutdown installed _____ delay period for shutdown _____

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: ADAM Signature: 
Company: AFT FIRE Date: 9/12/22
Completed: _____



AFT FirePro System Commissioning Mobile Plant

Risk Area: ELECTRIC SWITCH RM AND MOTOR RM

Reference: 510

INSPECTION		
	Tasks	Completed
1. Location of FirePro Aerosol Generators	<ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	Y
2. Detection Systems	<ul style="list-style-type: none"> Installation of Detection is appropriate for the machine. Detection is securely mounted. <p><i>NOTE : Detection will initiate fire suppression automatically. The detection system must be correct.</i></p>	Y
3. Cabling requirements	<ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cabling been separated from other electrical cables via conduit or cable tray. Inspect cable fixings to ensure no damaged insulation. Transorbs are installed in Junction Box. 	Y
4. Control Panel	<ul style="list-style-type: none"> Panel located in an appropriate location and is it securely mounted. Is the power connection to the panel a direct, suitable and dedicated supply to the Panel. Is a separate battery backup installed. 	Y
5. Signage and Alarms	<ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	Y
6. Equipment Shutdown	<ul style="list-style-type: none"> Shutdown installed. Shutdown delay in accordance with requirements. 	NA
COMMISSIONING		
1. FIP Programming	<ul style="list-style-type: none"> Programming of Panel meets client/site requirements. Check Panel for fault(s). 	Y
2. Activation Testing	<ul style="list-style-type: none"> Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure and Alarms have activated. Ensure shut down have activated. 	Y
3. Fault Monitoring	<ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should done separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Y
4. Earth Testing	<ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	Y
5. Detection Testing	<ul style="list-style-type: none"> ENSURE THE Panel is properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	Y

Inspections all found to be compliant - Tests all completed.

Completed by :

Name: ADAM JONES

Signature:



Company: AFT FIRE

Date

9/12/22

Completed:



CERTIFICATE OF COMPLETION & CONFORMITY

I/We ADAM JONES for AFT FIRE hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487-2013, in accordance with the manufacturers design documentation.

Name of Client **DP WORLD**
Address of Protected Area **42 FREINDSHIP ST BOTANY**
Description of Protected Area **511**

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
E HOUSE	2000g	1		
MOTOR RM	3000g	1		

Shutdown installed _____ delay period for shutdown _____

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: ADAM

Signature:

Company: AFT FIRE

Date
Completed:

22/12/22



AFT FirePro System Commissioning Mobile Plant

Risk Area: ELECTRIC SWITCH RM AND MOTOR RM

Reference: 511

INSPECTION		
	Tasks	Completed
1. Location of FirePro Aerosol Generators	<ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	Y
2. Detection Systems	<ul style="list-style-type: none"> Installation of Detection is appropriate for the machine. Detection is securely mounted. <p><i>NOTE: Detection will initiate fire suppression automatically. The detection system must be correct.</i></p>	Y
3. Cabling requirements	<ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cabling been separated from other electrical cables via conduit or cable tray. Inspect cable fixings to ensure no damaged insulation. Trans orbs are installed in Junction Box. 	Y
4. Control Panel	<ul style="list-style-type: none"> Panel located in an appropriate location and is it securely mounted. Is the power connection to the panel a direct, suitable, and dedicated supply to the Panel. Is a separate battery backup installed. 	Y
5. Signage and Alarms	<ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	Y
6. Equipment Shutdown	<ul style="list-style-type: none"> Shutdown installed. Shutdown delay in accordance with requirements. 	NA
COMMISSIONING		
1. FIP Programming	<ul style="list-style-type: none"> Programming of Panel meets client/site requirements. Check Panel for fault(s). 	Y
2. Activation Testing	<ul style="list-style-type: none"> Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure and Alarms have activated. Ensure shut down have activated. 	Y
3. Fault Monitoring	<ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should do separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Y
4. Earth Testing	<ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	Y
5. Detection Testing	<ul style="list-style-type: none"> ENSURE THE Panel is properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	Y

Inspections all found to be compliant - Tests all completed.

Completed by :

Name: ADAM JONES

Signature:



Company: AFT FIRE

Date

22/12/22

Completed:



CERTIFICATE OF COMPLETION & CONFORMITY

I/We ADAM JONES for AFT FIRE hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487-2013, in accordance with the manufacturers design documentation.

Name of Client **DP WORLD**
Address of Protected Area **42 FREINDSHIP ST BOTANY**
Description of Protected Area **512**

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
E HOUSE	2000g	1		
MOTOR RM	3000g	1		

Shutdown installed _____ delay period for shutdown _____

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: ADAM

Signature: 

Company: AFT FIRE

Date: 21/12/22

Completed: _____



AFT FirePro System Commissioning Mobile Plant

Risk Area: ELECTRIC SWITCH RM AND MOTOR RM

Reference: 512

INSPECTION		
	Tasks	Completed
1. Location of FirePro Aerosol Generators	<ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	Y
2. Detection Systems	<ul style="list-style-type: none"> Installation of Detection is appropriate for the machine. Detection is securely mounted. <p><i>NOTE: Detection will initiate fire suppression automatically. The detection system must be correct.</i></p>	Y
3. Cabling requirements	<ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cabling been separated from other electrical cables via conduit or cable tray. Inspect cable fixings to ensure no damaged insulation. Trans orbs are installed in Junction Box. 	Y
4. Control Panel	<ul style="list-style-type: none"> Panel located in an appropriate location and is it securely mounted. Is the power connection to the panel a direct, suitable, and dedicated supply to the Panel. Is a separate battery backup installed. 	Y
5. Signage and Alarms	<ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	Y
6. Equipment Shutdown	<ul style="list-style-type: none"> Shutdown installed. Shutdown delay in accordance with requirements. 	NA
COMMISSIONING		
1. FIP Programming	<ul style="list-style-type: none"> Programming of Panel meets client/site requirements. Check Panel for fault(s). 	Y
2. Activation Testing	<ul style="list-style-type: none"> Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure and Alarms have activated. Ensure shut down have activated. 	Y
3. Fault Monitoring	<ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should do separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Y
4. Earth Testing	<ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	Y
5. Detection Testing	<ul style="list-style-type: none"> ENSURE THE Panel is properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	Y

Inspections all found to be compliant - Tests all completed.

Completed by:

Name: ADAM JONES

Signature:



Company: AFT FIRE

Date

21/12/22

Completed:

I/We ADAM JONES for AFT FIRE hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487-2013, in accordance with the manufacturers design documentation.


Name of Client **DP WORLD**
Address of Protected Area **42 FREINDSHIP ST BOTANY**
Description of Protected Area **513**

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
E HOUSE	2000g	1		
MOTOR ROOM	3000g	1		

Shutdown installed _____ delay period for shutdown _____

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: ADAM Signature: 
Company: AFT FIRE Date: 9/12/22
Completed: _____



AFT FirePro System Commissioning Mobile Plant

Risk Area: E HOUSE AND MOTOR ROOM

Reference: 513

INSPECTION		
	Tasks	Completed
1. Location of FirePro Aerosol Generators	<ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	Y
2. Detection Systems	<ul style="list-style-type: none"> Installation of Detection is appropriate for the machine. Detection is securely mounted. <p><i>NOTE : Detection will initiate fire suppression automatically. The detection system must be correct.</i></p>	Y
3. Cabling requirements	<ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cabling been separated from other electrical cables via conduit or cable tray. Inspect cable fixings to ensure no damaged insulation. Transorbs are installed in Junction Box. 	Y
4. Control Panel	<ul style="list-style-type: none"> Panel located in an appropriate location and is it securely mounted. Is the power connection to the panel a direct, suitable and dedicated supply to the Panel. Is a separate battery backup installed. 	Y
5. Signage and Alarms	<ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	Y
6. Equipment Shutdown	<ul style="list-style-type: none"> Shutdown installed. Shutdown delay in accordance with requirements. 	NA
COMMISSIONING		
1. FIP Programming	<ul style="list-style-type: none"> Programming of Panel meets client/site requirements. Check Panel for fault(s). 	Y
2. Activation Testing	<ul style="list-style-type: none"> Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure and Alarms have activated. Ensure shut down have activated. 	Y
3. Fault Monitoring	<ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should done separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Y
4. Earth Testing	<ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	Y
5. Detection Testing	<ul style="list-style-type: none"> ENSURE THE Panel is properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	Y

Inspections all found to be compliant - Tests all completed.

Completed by :

Name: ADAM JONES

Signature:



Company: AFT FIRE

Date

9/12/22

Completed:



CERTIFICATE OF COMPLETION & CONFORMITY

I/We ADAM JONES for AFT FIRE hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487-2013, in accordance with the manufacturers design documentation.


Name of Client **DP WORLD**
Address of Protected Area **42 FREINDSHIP ST BOTANY**
Description of Protected Area **514**

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
E HOUSE	2000g	1		
MOTOR RM	3000g	1		

Shutdown installed _____ delay period for shutdown _____

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: ADAM Signature: 
Company: AFT FIRE Date Completed: 9/12/22



AFT FirePro System Commissioning Mobile Plant

Risk Area: E HOUSE AND MOTOR ROOM

Reference: 514

INSPECTION		
	Tasks	Completed
1. Location of FirePro Aerosol Generators	<ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	Y
2. Detection Systems	<ul style="list-style-type: none"> Installation of Detection is appropriate for the machine. Detection is securely mounted. <p><i>NOTE : Detection will initiate fire suppression automatically. The detection system must be correct.</i></p>	Y
3. Cabling requirements	<ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cabling been separated from other electrical cables via conduit or cable tray. Inspect cable fixings to ensure no damaged insulation. Transorbs are installed in Junction Box. 	Y
4. Control Panel	<ul style="list-style-type: none"> Panel located in an appropriate location and is it securely mounted. Is the power connection to the panel a direct, suitable and dedicated supply to the Panel. Is a separate battery backup installed. 	Y
5. Signage and Alarms	<ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	Y
6. Equipment Shutdown	<ul style="list-style-type: none"> Shutdown installed. Shutdown delay in accordance with requirements. 	NA
COMMISSIONING		
1. FIP Programming	<ul style="list-style-type: none"> Programming of Panel meets client/site requirements. Check Panel for fault(s). 	Y
2. Activation Testing	<ul style="list-style-type: none"> Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure and Alarms have activated. Ensure shut down have activated. 	Y
3. Fault Monitoring	<ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should done separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Y
4. Earth Testing	<ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	Y
5. Detection Testing	<ul style="list-style-type: none"> ENSURE THE Panel is properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	Y

Inspections all found to be compliant - Tests all completed.

Completed by :

Name: ADAM JONES

Signature:



Company: AFT FIRE

Date

9/12/22

Completed:



CERTIFICATE OF COMPLETION & CONFORMITY

I/We ADAM JONES for AFT FIRE hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487-2013, in accordance with the manufacturers design documentation.


Name of Client **DP WORLD**
Address of Protected Area **42 FREINDSHIP ST BOTANY**
Description of Protected Area **515**

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
E HOUSE	2000g	1		
MOTOR RM	3000g	1		

Shutdown installed _____ delay period for shutdown _____

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: ADAM Signature: 
Company: AFT FIRE Date: 9/12/22
Completed: _____



AFT FirePro System Commissioning Mobile Plant

Risk Area: E HOUSE AND MOTOR RM

Reference: 515

INSPECTION		
	Tasks	Completed
1. Location of FirePro Aerosol Generators	<ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	Y
2. Detection Systems	<ul style="list-style-type: none"> Installation of Detection is appropriate for the machine. Detection is securely mounted. <p><i>NOTE : Detection will initiate fire suppression automatically. The detection system must be correct.</i></p>	Y
3. Cabling requirements	<ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cabling been separated from other electrical cables via conduit or cable tray. Inspect cable fixings to ensure no damaged insulation. Transorbs are installed in Junction Box. 	Y
4. Control Panel	<ul style="list-style-type: none"> Panel located in an appropriate location and is it securely mounted. Is the power connection to the panel a direct, suitable and dedicated supply to the Panel. Is a separate battery backup installed. 	Y
5. Signage and Alarms	<ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	Y
6. Equipment Shutdown	<ul style="list-style-type: none"> Shutdown installed. Shutdown delay in accordance with requirements. 	NA
COMMISSIONING		
1. FIP Programming	<ul style="list-style-type: none"> Programming of Panel meets client/site requirements. Check Panel for fault(s). 	Y
2. Activation Testing	<ul style="list-style-type: none"> Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure and Alarms have activated. Ensure shut down have activated. 	Y
3. Fault Monitoring	<ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should done separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Y
4. Earth Testing	<ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	Y
5. Detection Testing	<ul style="list-style-type: none"> ENSURE THE Panel is properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	Y

Inspections all found to be compliant - Tests all completed.

Completed by :

Name: ADAM JONES

Signature:



Company: AFT FIRE

Date

9/12/22

Completed:



CERTIFICATE OF COMPLETION & CONFORMITY

I/We ADAM JONES for AFT FIRE hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487-2013, in accordance with the manufacturers design documentation.


Name of Client **DP WORLD**
Address of Protected Area **42 FREINDSHIP ST BOTANY**
Description of Protected Area **516**

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
E HOUSE	2000g	1		
MOTOR RM	3000g	1		

Shutdown installed _____ delay period for shutdown _____

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: ADAM Signature: 
Company: AFT FIRE Date: 21/12/22
Completed: _____



AFT FirePro System Commissioning Mobile Plant

Risk Area: ELECTRIC SWITCH RM AND MOTOR RM

Reference: 516

INSPECTION		
	Tasks	Completed
1. Location of FirePro Aerosol Generators	<ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	Y
2. Detection Systems	<ul style="list-style-type: none"> Installation of Detection is appropriate for the machine. Detection is securely mounted. <p><i>NOTE: Detection will initiate fire suppression automatically. The detection system must be correct.</i></p>	Y
3. Cabling requirements	<ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cabling been separated from other electrical cables via conduit or cable tray. Inspect cable fixings to ensure no damaged insulation. Trans orbs are installed in Junction Box. 	Y
4. Control Panel	<ul style="list-style-type: none"> Panel located in an appropriate location and is it securely mounted. Is the power connection to the panel a direct, suitable, and dedicated supply to the Panel. Is a separate battery backup installed. 	Y
5. Signage and Alarms	<ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	Y
6. Equipment Shutdown	<ul style="list-style-type: none"> Shutdown installed. Shutdown delay in accordance with requirements. 	NA
COMMISSIONING		
1. FIP Programming	<ul style="list-style-type: none"> Programming of Panel meets client/site requirements. Check Panel for fault(s). 	Y
2. Activation Testing	<ul style="list-style-type: none"> Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure and Alarms have activated. Ensure shut down have activated. 	Y
3. Fault Monitoring	<ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should do separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Y
4. Earth Testing	<ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	Y
5. Detection Testing	<ul style="list-style-type: none"> ENSURE THE Panel is properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	Y

Inspections all found to be compliant - Tests all completed.

Completed by :

Name: ADAM JONES

Signature:



Company: AFT FIRE

Date

21/12/22

Completed:



Reinventing
Fire Suppression

CERTIFICATE OF COMPLETION & CONFORMITY

I/We (name of installer) of (company name) hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487, as designed by (company name).

Name of Client : *Kalmar*
Address of Protected Area : *DP World Australia, 42 Friendship road
Port Botany, NSW, 2036*
Description of Protected Area : *Electrical control room, Diesel Unit*

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
<i>electrical control room</i>	<i>3000</i>	<i>1</i>	<i>150 grams</i>	<i>yes</i>
<i>Diesel Unit</i>	<i>2000</i>	<i>1</i>	<i>150 grams</i>	<i>yes</i>

Remote system monitoring will be performed by : *Crane operator / DP World*
Date of Remote Monitoring Connection : *28-11-2017*

Variations from this Standard previously agreed to by the authority having jurisdiction are attached (clause references and related variations included).

Completed by:

Name: *Stephen Cuffe* Signature: *[Signature]*
Company: *Wormald* Date Completed: *28-11-2017*



Risk Assessment Analysis			Page of
Job Description:	Job Address:	Job Area:	Date:
Stradler Cranes	DP World Port Botany	RTG 517-518-519-520 Diesel Generator	29/11/2017

IMPORTANT : The requirements of Standards do not override the regulatory authorities or OH&S Legislation. This document is only an extract of the requirements of standards – this is a starting point only, and does not replace the need to read and refer to the full standards

Hazard Analysis shall be carried out by personnel competent in risk assessment, with consultation from the Owner, Operator, Maintenance Personnel, Supplier, Insurer and other persons where applicable. The hazard analysis should be updated continuously at intervals (within 5 years) or when any changes are made to the equipment, the operating environment, the operator or if an incident, such as a fire or collision, occurs.

Type of Hazard Class A **X** Class B **X** Class E **X** Class D

Determine the possible fire scenarios. This includes: What can happen? When and where can it happen? Why and how can it happen? Examples of information that should be included in this section is fuel sources, ignition sources, normal operational conditions, foreseeable misuse and the effects of possible fires. In vehicles, areas in which possible fire scenarios can occur include but are not limited to;

Risk Area	Addressed by System
Turbo chargers	Yes
Fuel systems (Incl. piping, hoses, pumps valves & injectors close to ignition sources)	Yes
Cooling systems (including hydraulics, engine and transmission),	Yes
Exhaust systems	Yes
Hydraulics systems (including piping, hoses, pump and valves)	Yes
Lubrication systems (including engine and transmission systems and grease systems)	Yes
Braking systems (including retarders, park brakes and service brakes)	N/A
Electrical systems (including alternators, generators, batteries, wiring and switch gear)	Yes
Conveyor belts	N/A
Areas where combustible materials can accumulate (including belly plates, engine valleys and wheel arches)	Yes

Quantify the risk exposure by determining the likelihood and consequences of the fire scenarios. This shall take into account normal operating conditions as compared to intended operating conditions. This includes, poor maintenance practices, operator use/misuse, inexperienced operators, use of oils and greases, equipment interaction, wear and tear of components and the operating environment (for example; road conditions, equipment speeds or time of day). The analysis should include the following, where applicable;

- Health and safety of the operator and passengers,
- Health and safety of people in the vicinity,
- Property loss
- Production loss,
- Environmental damage.

Prioritize the possible fire risks based upon the likelihood of a fire event occurring and the potential damage caused. This should take into account existing controls such as; the availability of firefighting equipment and/or personnel, egress points, means of fire detection and the availability and response time of external support. If the results of the risk evaluation indicate an unacceptable level of risk exists, then fire risk reduction measures should be undertaken.

What Can Happen? Determine the possible fire scenarios. Include When, Where and How it can happen. Include drawings/schematics.	How likely is this to happen? Quantify the risk exposure by determining the likelihood and consequences of the fire scenarios.	Prioritise the possible fire risks. What risk needs to be addressed first, and how? What existing controls are in place?
Fuel and Hydraulic system failure Electrical component failure	Subject to maintenance and loadings of components	Maintenance of components to manufacturers specifications.
External interference -Collisions, Lightening Strike, Refueling	Main risk is during refueling	Spills to be addressed by operating procedures, equipment maintenance to be to manufacturers specifications

System Design Agreement	
Fire Fighting Agent	FirePro Condensed Aerosol
Detection System	Linear Heat Detection Cable - 185°C
Control System	FirePro FPC-2 Sub Control Panel Connected to Main FIP – Sigma XT Panel
Shutdown Protocols	On Detection completed shut down of unit.
Operating Limitations	Normal Site Conditions – No Overloading – No Excessive speeds – Flat Gradient.

Hazard Analyst:		Hazard Analyst:		Site Supervisor:	
Position:	INSURER	Position:		Position:	
Signature:	<i>[Signature]</i>	Signature:		Signature:	

Risk Assessment Analysis			Page of
Job Description:	Job Address:	Job Area:	Date:
Stradler Cranes	DP World Port Botany	RTG 517-518-519-520 Electrical Control Room – E House	29/11/2017

IMPORTANT : The requirements of Standards do not override the regulatory authorities or OH&S Legislation. This document is only an extract of the requirements of standards – this is a starting point only, and does not replace the need to read and refer to the full standards

Hazard Analysis shall be carried out by personnel competent in risk assessment, with consultation from the Owner, Operator, Maintenance Personnel, Supplier, Insurer and other persons where applicable. The hazard analysis should be updated continuously at intervals (within 5 years) or when any changes are made to the equipment, the operating environment, the operator or if an incident, such as a fire or collision, occurs.

Type of Hazard Class A **X** Class B Class E **X** Class D

Determine the possible fire scenarios. This includes: What can happen? When and where can it happen? Why and how can it happen? Examples of information that should be included in this section is fuel sources, ignition sources, normal operational conditions, foreseeable misuse and the effects of possible fires. In vehicles, areas in which possible fire scenarios can occur include but are not limited to;

Risk Area	Addressed by System
Cooling systems (including hydraulics, engine and transmission),	Yes
Electrical systems (including alternators, generators, batteries, wiring and switch gear)	Yes
Areas where combustible materials can accumulate (including belly plates, engine valleys and wheel arches)	Yes

Quantify the risk exposure by determining the likelihood and consequences of the fire scenarios. This shall take into account normal operating conditions as compared to intended operating conditions. This includes, poor maintenance practices, operator use/misuse, inexperienced operators, use of oils and greases, equipment interaction, wear and tear of components and the operating environment (for example; road conditions, equipment speeds or time of day). The analysis should include the following, where applicable;

- Health and safety of the operator and passengers,
- Health and safety of people in the vicinity,
- Property loss
- Production loss,
- Environmental damage.

Prioritize the possible fire risks based upon the likelihood of a fire event occurring and the potential damage caused. This should take into account existing controls such as; the availability of firefighting equipment and/or personnel, egress points, means of fire detection and the availability and response time of external support. If the results of the risk evaluation indicate an unacceptable level of risk exists, then fire risk reduction measures should be undertaken.

What Can Happen? Determine the possible fire scenarios. Include When, Where and How it can happen. Include drawings/schematics.	How likely is this to happen? Quantify the risk exposure by determining the likelihood and consequences of the fire scenarios.	Prioritise the possible fire risks. What risk needs to be addressed first, and how? What existing controls are in place?
Electrical component failure	Subject to maintenance and loadings of components	Maintenance of components to manufacturers specifications.
External interference -Collisions, Lightning Strike, Refueling	Main risk is component failure	Equipment operated within manufacturers specifications

System Design Agreement

Fire Fighting Agent	FirePro Condensed Aerosol
Detection System	Dual Detection – Photo Elect Smoke & Thermal 60°C Detectors
Control System	FirePro FPC-2 Sub Control Panel Connected to Main FIP – Sigma XT Panel
Shutdown Protocols	On Detection completed shut down of unit.
Operating Limitations	Normal Site Conditions – No Overloading – No Excessive speeds – Flat Gradient.

Hazard Analyst:		Hazard Analyst:		Site Supervisor:	
Position:	INSTALLER	Position:		Position:	
Signature:	J-S Cuffe	Signature:		Signature:	



Conventional Fire Control Panel with Extinguishant Control Unit for Aerosol Release

Operation and Maintenance Manual

Available in 2 Zone, 8 Zone, Single risk or dual risk.

Contents

1.	Introduction.....	4
2.	Mounting.....	4
3.	Access Levels.....	5
3.1.	Access Levels 1 and 2.....	5
3.2.	Access Level 3 – Slide Switches.....	5
4.	Connecting to the circuit board.....	9
4.1.	Detection zone wiring.....	11
4.2.	Sounder circuit wiring.....	11
4.3.	Warning Sign and Status Unit Connection.....	12
4.4.	Adding or Removing Status units.....	13
4.5.	Alternative Configuration of RS485 Circuit.....	13
4.6.	Thermal Fuse Connection.....	14
5.	Multiway Sequential Activator (FirePro Units).....	14
5.1.	Overview.....	14
5.2.	Installation.....	15
5.3.	Connection of Aerosol Units to Activation circuit.....	15
5.4.	Input connections.....	16
5.5.	Indications.....	16
5.6.	Jumper links.....	16
5.7.	Fault monitoring links.....	16
5.8.	Isolate slide switch.....	17
5.9.	Display boards.....	17
6.	Setting up extinguishant monitoring circuit.....	17
7.	Connection to remote control terminals (not normally used).....	18
8.	Aux 24V DC supply.....	18
9.	Connection to relay contacts.....	18
9.1.	Fault relay (Alarm Module).....	18
9.2.	Fault relay (Extinguishant Module).....	18
9.3.	Local fire relay (Alarm Module).....	18
9.4.	Fire relay (Alarm Module).....	18
9.5.	First stage alarm relay (Extinguishant Module).....	19
9.6.	Second stage alarm relay (Extinguishant Module).....	19
9.7.	Released relay (Extinguishant Module).....	19
9.8.	Aborted relay (Extinguishant Module).....	19
9.9.	Extract relay (Extinguishant Module).....	19
10.	Configuring the panel.....	19
10.1.	Alarm Module.....	19
10.2.	Alarm Module Codes.....	19
10.3.	Extinguishant Module.....	21
10.3.1.	General Settings.....	21
10.3.2.	Extinguishant Output mode.....	21
10.3.3.	Configuring the Activation Mode.....	21
10.3.4.	User Output Mode.....	22
10.3.5.	Configuring the Activation Zones.....	22
10.3.6.	Reset Inhibit Time.....	22
10.3.7.	Pre-Release Delay Time.....	22
10.3.8.	Extinguishant Release Time.....	23
10.3.9.	Second stage alarm - Pulsing/Continuous.....	23
10.3.10.	Released Indication.....	23
10.3.11.	Delay on manual release.....	23
10.3.12.	Pre-Release Delay – Reset/Disable.....	23
10.3.13.	Release timer (infinite extinguishant duration).....	24
10.3.14.	ROV Removed on System Reset.....	24
10.3.15.	Earth Fault Monitoring – Enable/Disable.....	24
10.3.16.	Fault Output – Enable/Disable.....	24
10.3.17.	Low Pressure Switch – Normal/Invert.....	24

10.3.18.	Release Pressure Switch – Normal/Invert.....	24
10.3.19.	Extinguishant output monitoring levels	25
11.	Panel operation – Access levels 1 and 2	25
11.1.	Normal condition	25
11.2.	Alarm Module – Access level 2.....	25
11.2.1.	Test mode	25
11.2.2.	Disable zones	26
11.2.3.	Disable sounder outputs	26
11.2.4.	Activate delays	26
11.3.	Extinguishant modules.....	26
11.3.1.	Extinguishant System Service Isolate.....	26
11.3.2.	Extinguishant modules – Menu Access.....	27
11.3.3.	Extinguishant release outputs.	27
11.3.4.	Manual release.....	27
11.3.5.	Disable Stage 1 output	27
11.3.6.	Disable Stage 2 output	27
11.3.7.	Disable Released output	27
11.3.8.	Extract output	27
11.3.9.	Select Reserve Solenoid Output (Configuration Option).....	28
11.4.	Single zone Fire condition	28
11.5.	Double zone Fire condition.....	28
11.6.	Silence/sound alarms.....	28
11.7.	Reset.....	28
11.8.	Detection Zone fault	29
11.9.	Sounder fault	29
11.10.	Other Faults	29
11.11.	Lamp test	29
11.12.	Lock Off condition	29
11.13.	Released condition	29
11.14.	Low pressure switch	29
11.15.	Manual only mode	30
11.16.	Manual Release	30
11.17.	Abort input.....	30
12.	FPC-2 Sub Panel.....	30
13.	Internal Controls	30
13.1.	Fire Alarm Module	30
13.1.1.	Watchdog reset.....	30
13.1.2.	Processor reset	30
13.1.3.	Write enable switch	31
13.2.	Extinguishant Module.....	31
13.2.1.	Watchdog reset.....	31
13.2.2.	Processor reset	31
13.2.3.	Terminate extinguishant	31
13.2.4.	Address switch	31
14.	Watchdog reset switch.....	31
15.	Processor reset switch	31
16.	Internal indications – troubleshooting	32
16.1.	Indicators – Detection and Alarm Panel	32
16.2.	Indicators - Extinguishant modules.....	32
17.	Power supply.....	32
18.	Maintenance.....	34
19.	Zone designation label	34
20.	Commissioning instructions and Record of Configuration.....	34

1. Introduction

The FirePro SIGMA XT-A, conventional fire alarm control panel with Extinguishant Control Unit and Aerosol Agent Controller, is designed to comply with AS7240-2, AS7240-4 Fire Detection and Fire Alarm Systems - Control and Indicating Equipment, and AS ISO 14520.1 2009 Gaseous Fire Extinguishant Systems.

The control equipment is a combined fire alarm control panel and extinguishant system with up to eight detection zones, and up to two extinguishant flooding areas. It has an integral, mains powered battery charger and power supply designed in accordance with the requirements of AS7240-4.

In addition to the requirements of AS7240-2 the control panel has the following facilities:

- *Test condition* to allow the automatic resetting of zones in alarm for testing purposes. AS7240-2 Section 11 option with requirements.
- *Delay of the actioning* of fire alarm devices (sounders) so that an alarm may be verified before a premises is evacuated. AS7240-2 Section 7.11 option with requirements.
- *Fire alarm devices* to enable an audible warning to be sounded throughout a premises upon the detection of a fire condition or the operation of a manual call point. AS7240-2 Section 7.8 option with requirements.
- Voltage free relay contacts for fire and local fire which operate upon fire condition. These are to be used for local control and signalling.

2. Mounting

This product should be installed, commissioned and maintained in accordance with the following:

- Local regulations for electrical equipment in buildings
- Codes of practice
- Statutory requirements
- Any instructions specifically advised by the manufacturer

This equipment is designed to be operated from 230V 50Hz mains supplies and is of class 1 construction. As such it must be connected to earth conductor in the fixed wiring of the installation and a readily accessible double pole disconnect device which disconnects live and neutral simultaneously shall be incorporated in the fixed wiring.

Failure to ensure that all conductive accessible parts of this equipment are adequately bonded to earth will render the equipment unsafe.

This control panel is designed for indoor use only and at temperatures between -5°C (+/- 3) and $+40^{\circ}\text{C}$ (+/-2) and with a maximum relative humidity of 95%. Standard panels are rated to IP30 and suitable for mounting indoors. IP65 is available if required. A rack mount version is available on special order.


Operation outside of these limits may render the equipment unsafe.

MOUNTING - The control panel should be mounted on a dry, flat surface, at eye height to the display and in a level position such that the enclosure is not distorted.

Suitable fixings of a minimum of 5mm diameter are to be used at all fixing points such that the control panel is securely mounted.

It should be positioned in an accessible position as agreed with the end user. The panel should not be mounted in another enclosure or near sources of excessive heat.

Cables should be connected using cable glands fitted to the knockouts. If additional entry points are required, all swarf and debris caused by drilling of additional cable entries must be cleared before power is applied to the panel.



DIMENSIONS - H x W x D mm

M3 Cabinet : 520 x 385 x 110

Warning Sign : 195 x 300 x 50

LCS : 135 x 186 x 50

3. Access Levels


For more information on Access Levels, please see Section 11 - Panel operation – Access levels 1 and 2.

3.1. Access Levels 1 and 2


The cabinet door has 3 locks:

The centre lock opens the display window, allowing for operation of the controls.

The display window contains a door switch. Operation of this door switch places the panel in Access Level 2.



Door Switch in Access Level 1



Door Switch in Access Level 2

The top and bottom locks will open the complete cabinet front allowing for full access to the panel wiring and workings. Opening this door only WILL NOT OPERATE THE DOOR SWITCH and will not allow operation of the controls

3.2. Access Level 3 – Slide Switches

Access Level 3 – Configuration is achieved on each section using “Write Enable” slide switches.



Normal – The Slide Switch is to the Left



To Access Level 3 – move the Slide Switch to the Right




Access Level 3 – The Slide Switch is to the Right

CP Control Panel – Zone Detection Portion. Note: A General Fault will occur if the Slide Switch is in the Access Level 3 position, and the Door Switch is returned to Access Level 1.


XT - Extinguishant Control



Normal – The Slide Switch is to the Right



To Access Level 3 – move the Slide Switch to the Left



Access Level 3 – The Slide Switch is to the Left

A “CONFIG WP” Fault will occur if the Slide Switch is in the Access Level 3 position, and the Door Switch is returned to Access Level 1.

Table 1 – Electrical Specifications

Mains supply	230V AC +10% - 15% (100 Watts maximum)	
Mains supply fuse	1.6Amp (F1.6A L250V)	Replace only with similar type
Power supply rating	3 Amps total including battery charge 28V +/- 2V	
Maximum ripple current	1.5 Volts	
Output voltage	18.5 to 29V DC +/- 2%	
I _{max a}	400 milliamps	
I _{max b}	2.3 Amps	
I _{min}	0.065A	
Battery type (Yuasa NP)	Two 12 Volt sealed lead acid (7Ah maximum)	See Table 2 for capacities
Battery charge voltage	27.6VDC nominal (temperature compensated)	See Table 3
Battery charge current	0.7A maximum	
Battery lead fuse	20mm, 3.15A glass	Replace only with the same type
Battery high impedance warning (R _{imax})	1.35 ohms max	
Low battery voltage indication	21V +/- 2%	
Low battery shut off voltage	18.5V +/- 2%	
Max current draw from batteries	3 Amps	With main power disconnected
R0V output	Fused with electronic fuse	
Dedicated sounder outputs	24V Fused at 500mA with electronic fuse	1.6 Amp total load over <u>all</u> circuits
Zonal sounder outputs		
Aux 24V output (detection module)	Fused at 500mA with electronic fuse	200 mA max continuous load 18.5 to 30V DC
Aux 24V output (Extinguishant module)		
First and Second stage Sounder output	18 to 30V DC Fused at 1A with electronic fuse	1.0 Amp total load over all circuits Voltage reversing DC
Fault relay contact rating	30VDC 1A Amp maximum for each	Max ratings not to be exceeded
Fire relay contact rating		
Local fire relay contact rating		
First stage contact rating	5 to 30VDC 1A Amp maximum for each Volt free changeover contact	Max ratings not to be exceeded
Second stage contact rating		
Extract contact rating		
Zone quiescent current	1.6mA maximum	See Table 4 for detector types
Terminal capacity	0.5mm ² to 2.5mm ² solid or stranded wire	
Number of detectors per zone	> 20	Dependent on type
Number of sounders per circuit	Dependent on type and current consumption	See Table 6 for sounder types
Detection circuit end of line	6K8 5% ½ Watt resistor	Supplied in terminals
Monitored input end of line	6K8 +/- 5% ½ Watt resistor	
Sounder circuit end of line	10K 5% ¼ Watt resistor	
Extinguishant output end of line	1N4004 Diode	
No. of detection circuits	See Table 2 for each model	Dependent on model
No. of sounder outputs	2 (plus one per zone on T models)	
Extinguishant release output	18 to 30V DC. Fused at 1 Amp	1 A maximum load –for 5 minutes 3 A for 20 milliseconds
Extinguishant release delay	Adjustable 0 to 60 seconds (+/- 10%)	5 second steps
Extinguishant release duration	Adjustable 60 to 300 seconds	5 second steps
SIL, AL, FLT, RST inputs	Switched -ve, max resistance 100 Ohms	
Zone normal threshold	8K ohm TO 1K ohm	
Detector alarm threshold	999 ohms to 400 ohms	
Call point alarm threshold	399 ohms to 100 ohms	
Short circuit threshold	99 ohms to 0 ohms	
Head removal condition	15.5 to 17.5 volts	Zener clamp detector base to be used
Cabling	FP200 or equivalent (maximum capacitance 1uF maximum inductance 1 millihenry)	Metal cable glands must be used
Monitored inputs normal threshold (Allowable EOL)	10K ohm to 2K ohm	
Monitored inputs alarm threshold	2K ohms to 150 ohms +/- 5%	
Monitored inputs Short circuit threshold	140 ohms to 0 ohms +/- 5%	
Status unit/Ancillary board connection	Two wire RS485 (EIA-485 specification)	Max 7 units per area- RS485 cable.
Status unit power output	18 - 30V DC, Fused 500mA with electronic fuse	250 mA max load. Max 3 modules

Table 2 - Standby battery capacity required for fully loaded system

Panel model	24 hrs standby	48 hrs standby	72 hrs standby	Standby current	Max panel alarm current
8 Zones	3.75Ah	5.95Ah	8.2Ah	0.093A	0.63A

Table 3 - Battery charge voltage versus temperature

Temp °C	Battery charge voltage
0	29.2
10	28.56
20	27.99
30	27.55
40	27.13

Table 4 – Compatible Detectors

Model	Type	Manufacturer	Maximum Number per zone
SLV-AS	OPTICAL	HOCHIKI	40
DCD-A	HEAT	HOCHIKI	40
DCD-C	HEAT	HOCHIKI	35
DFJ-60B	HEAT	HOCHIKI	40
DFJ-90D	HEAT	HOCHIKI	35
DFG-60BLKJ	HEAT	HOCHIKI	40
DRD-AS	FLAME	HOCHIKI	25
SPC-AS	BEAM	HOCHIKI	6

Table 5 – Compatible detector bases and call points

Model	Type	Manufacturer	Comments
YBN-R/4C	PLAIN BASE	HOCHIKI	
YBO-R/4A	LED BASE	HOCHIKI	
YBO-R/6PA	LED BASE	HOCHIKI	
MCP1A-R470SG-P039-01	CALL POINT	KAC	
MCP1A-R470SF-01	CALL POINT	KAC	
MCP1B-R470FF-K013-01	CALL POINT	KAC	SAV-WIRE
STIRPRF01	CALL POINT	STI	

Table 6 – compatible sounders

Model	Type	Manufacturer	Comments
ROSHNI		FULLEON	
SQUASHNI		FULLEON	
SQUASHNI MICRO		FULLEON	

Control panel fascias



SIGMA-2-M3-FP-8
SIGMA-2-M3-FP-16



SIGMA-8-M3-FP-8
SIGMA-8-M3-FP-16




SIGMA-8-M4-FP2x8
SIGMA-8-M4-FP2x16
SIGMA-8-M4-FP2x32

The fascias are divided into sections for the Alarm Module and Extinguishant Modules. A standard AS7240-2 control and indicating equipment section with up to eight zones is located in the top aperture of the panel fascia and an AS4214 extinguishant module is fitted in the lower aperture.



Alarm Module




Extinguishing Module


In addition to the mandatory controls and indications required by the AS7240-2 standard, two seven-segment LED displays and *Mode*, *Select* and *Enter* buttons are provided to allow easy entry and storage of codes to configure the control panel to suit the requirements of the installation.

Opening the fascia The fascia of the control panel is held in place by a screw on the right hand side. Undo the screw and lift the plate from the right hand side.

Opening the fascia allows more room when mounting the cabinet and fitting cables.



Software revision number



SOFTWARE VERSION LABEL

New features may be added to Sigma CP fire control panels from time to time and when this is done the operating software of the unit is updated.

The software revision can be located on the main processor by removing the plate holding the PCB from the enclosure and turning it over.

The software version will have a number such as "216.hex" and it is this number which will determine which features the panel has installed and its compatibility with Sigma CP ancillary board, sounders boards, repeaters etc.

4. Connecting to the circuit board

All connections for field wiring are to a single row of terminals along the top of the circuit board.

The connections for the power cables are to a pluggable terminal block which may be pulled off of the board to remove power from the PCB assembly. Remove this pluggable terminal only with MAINS POWER OFF.


Cabling must comply with the Australian Standards. The resistance of any cable must not exceed 25 ohms.


Terminals are capable of accepting wires of up to 2.5mm².

Wiring must not go across the front of the circuit board plate or between the plate and the circuit board.

If cable entries need to be in positions other than at the knockouts provided, wiring must be fed behind and well away from the surface of the circuit board.

The space at the bottom of the enclosure is largely occupied by the batteries so this must be borne in mind when considering cable entries.





1	24vDC Input from PSU		
2	PF Input from PSU		
3	Aux 24vDC Output		
4	Fault relay Contact		
5	Stop Air Conditioning		
6	Shutdown Power		
7	Released Relay Contact		
8	Aborted Relay Contact		
9	Extract Fan Power		
10	1st Stage Sounders	EOL 10K	
11	2nd Stage Sounders	EOL 10K	
12	Releasing Solenoid		1N4004 Diode
13	Releasing Solenoid		1N4004 Diode
14	Remote Manual Release Switch		EOL 470K
15	Remote Hold Switch		EOL 470K
16	Remote Abort Switch		EOL 470K
17	Remote Auto/Manual Select Switch		EOL 470K
18	Exting Release Pressure Switch		EOL 470K
19	Exting Low Pressure Switch		EOL 470K
20	Internal Connection from Panel		
21	Serial data to Status Units		
22	Power to Status Units		


4.1. Detection zone wiring

The detection zones provide a nominal 24V DC to power compatible conventional detectors and call points.

The wiring is monitored for open and short circuit fault conditions. The 6K8 end of line monitoring resistors that are factory fitted to the control panel's terminals must be removed and placed across the last device that is wired to the zone circuit.

Wiring can be conventional using standard detector bases (K series), or by the use of special detector bases it is possible to wire the system such that detection devices and sounders are fitted to the same pair of wires. (T series) Detection zone circuits must be wired as a single, radial circuit with no spurs or T junctions to enable the monitoring circuit to work correctly.

Polarised sounders may also be wired across the detection zone but in reverse polarity to that shown by the zone terminals (see figure 5 below). Each zone can be configured individually as a 2-wire type zone or a non 2-wire type zone using configuration options C1 to C8.




4.2. Sounder circuit wiring


All sounders must be of the polarised type. If non-polarised sounders are used the control panel will permanently show a fault condition.

Sounder circuits are monitored for open and short circuit faults by placing a 10K end of line monitoring resistor across the last device on the circuit.

Sounder circuits must be wired as a single, radial circuit with no spurs or T junctions to enable the monitoring circuit to work correctly. A maximum of 1.6 Amps is available for powering sounders with a maximum load of 0.41 Amps on any one circuit.



4.3. Warning Sign and Status Unit Connection



Each Sign requires **BOTH** 24v POWER and RS485 connections as shown. MAXIMUM devices 7.

Individual addresses required for each Sign. The address switch is located on the bottom left hand corner of the status unit. The address is only read when the boards are first powered, so address switches should not be altered on a system that has power applied, as changes will not be recognised.

ADDRESS	1	2	3	4	5	6	7
VERTICAL SWITCH POSITIONS							
Horizontal Switch Positions							

Units of the with the same address will cause intermittent faults to be displayed.

RECOMMENDED CONFIGURATION	BANK 1	BANK 2	BANK 3
	 Fire Manual Mode Manual Release Disable Released 2nd Stage Alarm Hold Sys Inop	 Fire Manual Mode Manual Release Disable Released 2nd Stage Alarm Hold Sys Inop	 1 } 2 } Address Block 4 } Not Used Buzz Top Buzz Bottom Steady Top Steady Bottom
	 Fire Manual Mode Manual Release Disable Released 2nd Stage Alarm Hold Sys Inop	 Fire Manual Mode Manual Release Disable Released 2nd Stage Alarm Hold Sys Inop	 1 } 2 } Address Block 4 } Not Used Buzz Top Buzz Bottom Steady Top Steady Bottom
	 Fire Manual Mode Manual Release Disable Released 2nd Stage Alarm Hold Sys Inop	 Fire Manual Mode Manual Release Disable Released 2nd Stage Alarm Hold Sys Inop	 1 } 2 } Address Block 4 } Not Used Buzz Top Buzz Bottom Steady Top Steady Bottom

4.4. Adding or Removing Status units

PANEL SHOULD BE POWERED DOWN before any changes are made to status units. When the system is first powered on, it will search for connected status units connected to extinguishant module. If status units are connected correctly and detected by the control panel, the LCD will display:

X FAULTS
Enter TO VIEW

Open the *Display Window* and Press *Enter* on the module to which the status units are connected. Use the "+" button on the module to view the faults. If status units are detected the LCD will display, X = the address of the status unit found.

STATUS UNIT X
FAULT

To accept the status units found, slide the WRITE ENABLE switch, on the module to which the status units or ancillary boards are connected to write mode. The LCD will then display, X= the address of the status unit found.

STATUS UNIT X
Enter TO ACCEPT

Then press the *Enter* button, the selected status unit or ancillary board will be added to the system and the next unit to be added will be displayed. Press the *Enter* button on the extinguishant module until all of the units have been accepted then slide the *Write Enable* switch to enable mode.


All of the status units found module have now been added and disconnection of any of them will be displayed as a fault on the module and on the detection part of the system. If any status units are disconnected, a Lock Off activated indication will also be displayed at the extinguishant module and all ancillary boards or status units that remain connected. With the *Display Window Closed*, the LCD will display:

REMOTE BUS
FAULT


The Status units which are disconnected will have all their indicators flashing. When additional status units are added, these will be shown on the LCD when the system is powered up.

4.5. Alternative Configuration of RS485 Circuit.

The Panel is normally configured as per drawing in 10.1 which shows only 1 RS485 cable from the panel. It is possible to have 2 separate cables for the RS485 circuit with the panel effectively in the middle of the circuit rather than at one end. Where this configuration is required the link LK2 must be removed or positioned over 1 pin only. PANEL MUST BE POWERED DOWN BEFORE ANY CHANGES TO SIGNS. If process is done with power connected there is a possibility that a short could occur and damage the panel.




REAR VIEW OF EXTINGUISHING MODULE



This only required when RS485 cable has Panel position which is not at one end of the circuit.


4.6. Thermal Fuse Connection



Monitored inputs (Mode select, manual release, Lock Off, Abort, Released pressure switch and Low pressure switch) have the same characteristics as detection zone inputs and require a 6K8 0.5W end of line monitoring resistor and a nominal, 470 ohm 1 W trigger resistor.

Example of wiring to a monitored input

Connection to Thermal Fuse (FirePro Units)



The Thermal Fuse allows notification to a control panel that a FirePro unit has activated. It should be installed in accordance with the instructions included in the relevant FirePro document.

Menu setting in the XT card allows for a normally closed (inverted) input to be used(10.3.16).

Connect Thermal Fuse
to
Rel.P Switch
Input on the Gas Module

5. Multiway Sequential Activator (FirePro Units)

5.1. Overview


Sequential Activator enables connection of actuator devices. Multiple boards can be connected together to provide control and supervision of up to 40 igniting actuator devices from a single extinguishing control panel circuit.

Where multiple boards are connected, the system comprises one Master board connected to up to 4 Slave boards.

MSA boards provide "Activated" and "Fault" indications and optional display boards can be connected to provide indications. A master "Isolate" control with indication of the isolated status is also available Master display boards.

All outputs can be isolated such that the system can be tested by observing the "Activated" and "Fault" indications with no danger of operating the igniting actuators. Isolation can be performed via the slide switch mounted on the Master MSA board, or a keyswitch mounted to the panel.

On activation from the control panel, the outputs on each MSA board and subsequent MSA boards operate sequentially such that only one pair of actuator outputs are operated at a time in sequence.





TECHNICAL PARAMETERS	
Ext Input Signal	21-29vDC – Supervised for open and short circuits
Power required	21-29vDC, 100 milliamps
Actuator cable resistance	7 ohms max(A+ to B-)
Actuator resistance	2.6 ohms max per actuator
Actuator output voltage	Follows input voltage – 21-29V
Quiescent current	Avg 10 milliamps per MSA board
Output active time	2.5 to 3 seconds
EOL device	1N4004 diode (Master MSA board, no additional device needed)
Operating temperature	-4C to +40C
Master and Slave size	150mm x 150mm


5.2. Installation

MSA boards must be mounted on metal pillars to a chassis or enclosure that is securely bonded to the earth of the fixed installation in all five mounting positions.

All cabling to the boards should be segregated from any mains cables and wiring to the actuators must be secured to the MSA board with cables ties using the slots provided. Only cables of 2.5mm² or smaller can be connected to the terminals.

Cable resistance can reduce the current available to actuators on long runs. Actuator cable resistance should not exceed the maximum value specified in the technical parameters.



Jumpers are located for each block of terminals. Marked as LK2-5.  These are to be moved or positioned to one PIN only when that block is not being used.


This will indicate that this block is not to be included in the monitored circuit.

(Master shown here)

The signal line from the extinguishing control panel is terminated by a 1N4004 diode which is taken out of circuit when any actuators are disconnected thus signalling a fault condition at the controlling extinguishing panel. A maximum of 4 Slave MSA boards can be connected to a Master MSA board.


5.3. Connection of Aerosol Units to Activation circuit

Quick disconnect terminals are provided in 4 groups of 6 for the connection of actuator devices. To connect the wiring push on the white button on top of the terminal block and insert wire into the aperture making sure that the wire is pushed to the full depth of the aperture. A firm tug on the wire will confirm that it is seated correctly.



Each FirePro unit is connected directly back to the Sequential Activator as shown. The units are NOT polarity sensitive. ENSURE that earth shield cable is terminated in the terminal marked "S".

Where only one FirePro is required on a circuit it must be connected across A and B Terminals as shown.




Connections using Splitter Leads



More efficient field wiring may be achieved using Splitter Leads. This allows for a single activation cable to for up to each group of max 4 FirePro units.

The splitter lead is built with a transorb installed which allows for current to be passed for activation under all circumstances.

MAX of 4 Firepro units for each activation Cable. This would require 3 splitter leads.



5.4. Input connections

Standard screw terminal connections are provided for connection of the input cables from an extinguishing control panel. These are duplicated to allow the extinguishing circuit to be continued on to other devices if required. A fault will be indicated at the extinguishing control panel if either the trigger input wiring or the 24V power wiring is disconnected from the MSA master board.



Standard screw terminals are provided for the connection of a remote Isolate switch and indicator. Closing a volt free contact across the ISOL I/P terminals will isolate all outputs. The Isolated condition can be indicated at a remote location via the ISOL O/P volt free terminals.

5.5. Indications

Actuator outputs are supervised for circuit faults and a yellow Fault indicator is provided for each of the 4 dual actuator outputs. This indication is extended to the optional display board.


Activation of each of the 4 dual actuator outputs is indicated by a red Activated indicator which will illuminate as soon as the output operates and remain illuminated until the triggering extinguishing signal is removed. The yellow Fault indicator will illuminate along with the red Activated indicator. This indication is extended to the optional display board. Upon initial power up and after activation Fault LEDs may be illuminated for a few seconds while the system stabilises.

A yellow Isolated indicator is provided which will illuminate upon operation of the onboard Isolate slide switch or the front panel mounted Isolate keyswitch or the ISOL input at the terminal block on the Master MSA.

5.6. Jumper links

End of line monitoring. All boards are supplied with jumper links fitted at position LK1 in the bottom right hand corner of the PCB.

This jumper should be removed and placed on one pin of the 2 pin header only on all boards except the last one fitted to the line. If only one board is fitted the jumper can remain in place. This ensures that the ribbon cable connecting multiple boards is supervised for disconnection and a fault is announced at the extinguishing control panel.



(Slave shown here)


5.7. Fault monitoring links

All boards are supplied with LK2 to LK5 fitted. These links must be fitted to allow the actuator outputs to be supervised. If any of the actuator outputs are not being used the link associated with that actuator output can be removed and placed on one pin of the 2 pin header only.

5.8. Isolate slide switch

As well as the optional front panel keyswitch or a remote isolate switch connected to the screw terminals, Master MSA boards have a slide switch which can be used to isolate all outputs.


Operation of the Isolate switch is accompanied by a yellow LED and allows testing to be performed by activating the control panels releasing output and observing the indicators on the MSA boards illuminating in sequence.



5.9. Display boards

MSA Master and MSA Slave boards have the option for front panel mounted display boards which indicate the Activated and Fault status of the board to which they are connected. The master display board also has an Isolate key switch and Isolated indicator which can be used to isolate all outputs.

The mounting plate for the display board has the facility for a slide in label which can be used to provide a location reference for each of the outputs.



MSA display boards mount to standard MP301TLGT carrier plates and into M2, M3 or M4 enclosures. All display boards have indicators for two MSA boards and connect to the MSA boards via 16 way ribbon cables.

6. Setting up extinguishant monitoring circuit

The extinguishant output circuit is factory set to monitor the end of line diode that is fitted to the terminals and will normally show a value between 100 and 180.

If the parameters of the extinguishant output change e.g. by replacing an actuator, then the extinguishant output **monitoring level will need to be "learned"**. To do this, open the *display window* to put the system into access level 2. The LCD will show:

Operate the WRITE ENABLE switch by gently sliding it to the left. The LCD will show:

Press the *Enter* button and then the "+" button repeatedly until the LCD displays:

The XXX displayed here is the previous (factory) level to which the monitoring level had been set. Press the *Enter* button. The LCD will now show:

The XXX shown here is the current monitoring level detected on the extinguishant output. Press *Enter* button accept the monitoring level.

Press the "+" button to set the monitoring level for output 2 in the same way if it is being used, otherwise switch the *Write Enable* slide switch to the right (off) position and check that an open or short circuit fault on the extinguishant output(s) is detected and shown on the control panel.

NOTE: Value of 255 means that the output is OPEN CIRCUIT. This must be corrected and the circuit re-calibrated.

ACCESS LEVEL 2
Enter for MENU

AL3 UPDATES
Enter for MENU


EXTING. O/P 1
LEVEL = XXX

EXTING. O/P 1
LEVEL = XXX ?

7. Connection to remote control terminals (not normally used)

Some functions of the control panel can be controlled externally from the panel if required. Operation of these inputs must be restricted by an access level 2 control as defined in AS7240-2. These are abbreviated at the terminals block as follows:

- a) Remote 0V supply – ROV
- b) Silence Alarm – SIL
- c) Sound Alarm – AL
- d) Fault – FLT
- e) Reset – RST



To activate these inputs, the remote 0 Volt (ROV) supply must be connected to the input via a normally open switch or contact and via a resistance of no greater than 100 ohms. All of the remote control inputs are non-latching.

8. Aux 24V DC supply

An auxiliary 24V DC supply is provided to enable local signalling or control of ancillary systems such as door release controllers. The terminals for the Aux 24V supply are labelled Aux 24V and ROV. The ROV terminal is the negative terminal and is the same terminal that should be used to switch the remote control terminals.

It is possible to make the ROV terminal pulsing so that by connecting it to the AL terminal via a remote volt-free contact, it can be used to pulse the dedicated sounder circuits in response to a signal from another system for example to give an alert. See programming code 24.

The supply is fitted with an electronic self-resetting fuse to protect the control panel's 24V supply.

Any standing load on the Aux 24V supply must be taken into account when calculating battery standby times as standby time will be significantly affected by even modest standing loads. It is recommended that the Aux24V output is not used to power standing loads and not used to supply loads of greater than 500 milliamps.

Where the Aux 24V supply is used to power electromechanical devices such as relays or door retainers it is imperative that a suppression diode is fitted across the coil of the electromechanical device to prevent the generation of high voltage transients back to the control panels power supply.

The Aux 24V DC Supply is not suitable for powering Sigma CP sounder boards or status units.

9. Connection to relay contacts

Volt free changeover relay contacts are provided for local control and signalling if required. These contacts are rated for switching signalling circuits only and the maximum ratings listed in Table 1 MUST not be exceeded.

9.1. Fault relay (Alarm Module)

The *Fault Relay* is normally energised and will de-energise upon any fault condition on the detection part or the extinguishant part of the control panel including total loss of power.

9.2. Fault relay (Extinguishant Module)

These fault relays are normally energised and will de-energise upon any fault condition on the extinguishant module or total loss of power. **These relays provide individual "gas zone" fault outputs.**

9.3. Local fire relay (Alarm Module)

The *Local Fire Relay* will energise upon activation of a fire condition on any of the zones or pressing of the *Sound Alarm* Button on the front panel. The relay will remain activated until the alarm is silenced or the panel is reset. This relay will not operate upon activation of the remote AL input or when a fire condition is triggered on a zone that is in test mode.

9.4. Fire relay (Alarm Module)

The *Fire Relay* will energise upon activation of a fire condition on any of the zones. The relay will remain activated until the control panel is reset. This relay will *NOT* operate upon activation of the remote AL input. Individual zones can be configured not to operate the Fire relay by setting configuration options E1 to E8.

9.5. First stage alarm relay (Extinguishant Module)

The *First Stage Alarm Relay* will operate upon activation of a zone that has been configured to contribute to the extinguishant release and will de-activate only when the panel has been reset.

This relay will also operate upon activation of the panel mounted or a remote manual release switch. The stage 1 relay output can be disabled at access level 2 via the menus on the Sigma XT module.

9.6. Second stage alarm relay (Extinguishant Module)

The *Second Stage Alarm Relay* will operate when the panel is in the activated condition (i.e. the release countdown timer has started) and will de-activate only when the panel has been reset from the released condition.

The stage 2 relay output can be disabled at access level 2 via the menus on the Sigma XT module.

9.7. Released relay (Extinguishant Module)

The *Released Relay* on the extinguishant module will operate when the module is in the released condition.

The Released output can be disabled at access level 2 via the menus on the Sigma XT module.

9.8. Aborted relay (Extinguishant Module)

The *Aborted Relay* will operate when the panel is in the aborted condition via an abort switch input.

9.9. Extract relay (Extinguishant Module)

This provides a means to vent a room of extinguishant gases but prevents the gases from being vented during a discharge. To switch on *Extract Relay*, pen the *display window* press *Enter*. The LCD will show:

TURN ON
EXTRACT OUTPUT

Press "-" until the LCD shows:

Press *Enter* to turn ON the *Extract* output and the LCD will show:

DISABLE
EXTING. RELEASE ?

TURN OFF
EXTRACT OUTPUT

10. Configuring the panel




10.1. Alarm Module

The Alarm Module has 2 or 8 detection zones and has a number of configuration options which can be set at the time of commissioning to suit the requirements of the installation. The configuration options are only available at access level 3 which is accessed by operating the *Write Enable* switch to the left as shown below. When the panel is at access level 3, the buzzer will "pip" three times every few seconds as an indication that it is at this access level.

Configuration options are simple to *Enter* using the codes the table below. When the control panel is at access level 3, the sub-text of the *Mode* and *Select* buttons is used to *Enter* a number using tens (+10) and units (+1).

When the required code number is displayed, pressing the *Enter* button will cause the dot on the units seven segment display to flash. This indicates that a configuration option has been set.

To review which configuration options have been set previously, simply scroll through numbers 1 to 99, A1 to A8, C1 to C8 and E1 to E8 and those with a flashing dot indicate which options have been set.



10.2. Alarm Module Codes

CODE	FUNCTION	COMMENTS
00	SOUNDER DELAY TIME = 30 SECONDS	Sets the time delay before sounders operate in combination with configuration codes 31 to 48 and access level 2 function AD.
01	SOUNDER DELAY TIME = 1 MINUTE	
02	SOUNDER DELAY TIME = 2 MINUTES	
03	SOUNDER DELAY TIME = 3 MINUTES	

04	SOUNDER DELAY TIME = 4 MINUTES	
05	SOUNDER DELAY TIME = 5 MINUTES	
06	SOUNDER DELAY TIME = 6 MINUTES	
07	SOUNDER DELAY TIME = 7 MINUTES	
08	SOUNDER DELAY TIME = 8 MINUTES	
09	SOUNDER DELAY TIME = 9 MINUTES	
10	COMMON ALARM MODE (default)	All sounders operate upon any fire condition
11	TWO-STAGE ALARM MODE	Continuous sounders in activated zone, pulsing elsewhere
12	ZONED ALARM MODE	Only sounders connected to zone in alarm operate
21*	DISABLE FIRE BUZZER	Buzzer will not operate on fire condition
22*	DISABLE FAULT OUTPUT	Fault relay will not operate except upon total power failure
23	DISABLE EARTH FAULT MONITORING	Connection of fire alarm wiring will not announce a fault
24	PULSED REMOTE CONTROL OUTPUT	Aux 24V supply pulses 1 sec on/1 sec off
25	ENABLE SOUNDERS ON DETECTION CIRCUITS	Not used
26	DISABLE FIRE OUTPUT	Fire relay will not operate upon any alarm
27	DO NOT CHANGE	DO NOT CHANGE
31	ZONE 1 ALARM FROM DETECTOR DELAYED	Sounder outputs will be delayed by time set at options 0-9 when selected zone(s) triggered by detector only. Note access level 2 function Ad must be set for this to take effect.
32	ZONE 2 ALARM FROM DETECTOR DELAYED	
33	ZONE 3 ALARM FROM DETECTOR DELAYED	
34	ZONE 4 ALARM FROM DETECTOR DELAYED	
35	ZONE 5 ALARM FROM DETECTOR DELAYED	
36	ZONE 6 ALARM FROM DETECTOR DELAYED	
37	ZONE 7 ALARM FROM DETECTOR DELAYED	
38	ZONE 8 ALARM FROM DETECTOR DELAYED	
41	ZONE 1 ALARM FROM CALL POINT DELAYED	Sounder outputs will be delayed by time set at options 0-9 when selected zone(s) triggered by call point only. Note access level 2 function Ad must be set for this to take effect.
42	ZONE 2 ALARM FROM CALL POINT DELAYED	
43	ZONE 3 ALARM FROM CALL POINT DELAYED	
44	ZONE 4 ALARM FROM CALL POINT DELAYED	
45	ZONE 5 ALARM FROM CALL POINT DELAYED	
46	ZONE 6 ALARM FROM CALL POINT DELAYED	
47	ZONE 7 ALARM FROM CALL POINT DELAYED	
48	ZONE 8 ALARM FROM CALL POINT DELAYED	
51	COINCIDENCE ZONE 1	Zone contributes to ancillary board coincidence O/P. Any number of zones can be selected to contribute.
52	COINCIDENCE ZONE 2	
53	COINCIDENCE ZONE 3	
54	COINCIDENCE ZONE 4	
55	COINCIDENCE ZONE 5	
56	COINCIDENCE ZONE 6	
57	COINCIDENCE ZONE 7	
58	COINCIDENCE ZONE 8	
61	CONFIGURE Z1 FOR I.S BARRIER	Detection threshold changed for use with IS barrier
62	CONFIGURE Z2 FOR I.S BARRIER	
63	CONFIGURE Z3 FOR I.S BARRIER	
64	CONFIGURE Z4 FOR I.S BARRIER	
65	CONFIGURE Z5 FOR I.S BARRIER	
66	CONFIGURE Z6 FOR I.S BARRIER	
67	CONFIGURE Z7 FOR I.S BARRIER	
68	CONFIGURE Z8 FOR I.S BARRIER	
71*	ZONE 1 SHORT CIRCUIT INDICATES ALARM	Changes the trigger threshold of the zone so that the control panel can be used on older systems that had no short circuit monitoring. DOES NOT COMPLY WITH AS7240.2
72*	ZONE 2 SHORT CIRCUIT INDICATES ALARM	
73*	ZONE 3 SHORT CIRCUIT INDICATES ALARM	
74*	ZONE 4 SHORT CIRCUIT INDICATES ALARM	
75*	ZONE 5 SHORT CIRCUIT INDICATES ALARM	
76*	ZONE 6 SHORT CIRCUIT INDICATES ALARM	
77*	ZONE 7 SHORT CIRCUIT INDICATES ALARM	
78*	ZONE 8 SHORT CIRCUIT INDICATES ALARM	
81*	ZONE 1 NON-LATCHING	Sets the zone to self-resetting so can be used to receive signals from other systems and will reset when input is removed. Note: Can take up to 20 secs for zone to reset if when sounders are operating. DOES NOT COMPLY WITH AS7240.2
82*	ZONE 2 NON-LATCHING	
83*	ZONE 3 NON-LATCHING	
84*	ZONE 4 NON-LATCHING	
85*	ZONE 5 NON-LATCHING	
86*	ZONE 6 NON-LATCHING	
87*	ZONE 7 NON-LATCHING	
88*	ZONE 8 NON-LATCHING	
91	ZONE 1 DOES NOT SOUND ALARMS	

92	ZONE 2 DOES NOT SOUND ALARMS	Prevents the zone from operating the two common sounder outputs.
93	ZONE 3 DOES NOT SOUND ALARMS	
94	ZONE 4 DOES NOT SOUND ALARMS	
95	ZONE 5 DOES NOT SOUND ALARMS	
96	ZONE 6 DOES NOT SOUND ALARMS	
97	ZONE 7 DOES NOT SOUND ALARMS	
98	ZONE 8 DOES NOT SOUND ALARMS	
A1*	ZONE 1 ANY ALARM DELAYED	
A2*	ZONE 2 ANY ALARM DELAYED	
A3*	ZONE 3 ANY ALARM DELAYED	
A4*	ZONE 4 ANY ALARM DELAYED	
A5*	ZONE 5 ANY ALARM DELAYED	
A6*	ZONE 6 ANY ALARM DELAYED	
A7*	ZONE 7 ANY ALARM DELAYED	
A8*	ZONE 8 ANY ALARM DELAYED	
C1	ZONE 1 SOUNDERS INHIBITED	Not used
C2	ZONE 2 SOUNDERS INHIBITED	
C3	ZONE 3 SOUNDERS INHIBITED	
C4	ZONE 4 SOUNDERS INHIBITED	
C5	ZONE 5 SOUNDERS INHIBITED	
C6	ZONE 6 SOUNDERS INHIBITED	
C7	ZONE 7 SOUNDERS INHIBITED	
C8	ZONE 8 SOUNDERS INHIBITED	
E1*	ZONE 1 WILL NOT OPERATE FIRE RELAY	Enables individual zones to be selected to not operate the fire relay. This is sometimes combined with the non-latching function to prevent ring around on interconnected panels DOES NOT COMPLY WITH AS7240.2
E2*	ZONE 2 WILL NOT OPERATE FIRE RELAY	
E3*	ZONE 3 WILL NOT OPERATE FIRE RELAY	
E4*	ZONE 4 WILL NOT OPERATE FIRE RELAY	
E5*	ZONE 5 WILL NOT OPERATE FIRE RELAY	
E6*	ZONE 6 WILL NOT OPERATE FIRE RELAY	
E7*	ZONE 7 WILL NOT OPERATE FIRE RELAY	
E8*	ZONE 8 WILL NOT OPERATE FIRE RELAY	

10.3. Extinguishant Module

10.3.1. General Settings

LINKS - The Sigma XT module contains 3 Links.

- LK1 CIE Serial Terminator – This terminates the RS485 comms from the control section
- LK2 Status Serial Terminator – This terminates the RS485 comms to the Status units and Warning Signs
- LK3 PF Input Inversion – Removing this jumper inverts the PF input so that it must be normally connected to 0V for no fault to be present.

PF INPUT - is used to signal a power failure to the XT Module and is active (power fail mode) when connected to 0V. The function of this input can be inverted by the removal of LK3 on the rear of the board.

LANGUAGE SELECTION - The module is capable of displaying two languages if factory programmed to do so. The first access level 3 option is to select the local language or the default language (English)

10.3.2. Extinguishant Output mode

The Sigma XT module has two extinguishant outputs. These can be configured to operate together at the same time (common) or be configured as main and reserve outputs. The factory default setting is common.

To change, open the *Display Window* and slide the *Write Enable* switch the left. Press the *Enter* button. The LCD will show:

Press the *Enter* button the LCD will show:

Press the Enter button to select main/reserve.

To save, slide the *Write Enable* switch to the right. When the extinguishant module is activated, only extinguishant output 1 will switch on. There will also be an additional menu item at access level 2 to allow the reserve extinguishant output to be selected.

EXTING. O/P MODE
= COMMON

EXTING O/P MODE
MAIN / RESERVE ?

10.3.3. Configuring the Activation Mode

It is possible to configure the extinguishant modules to be activated by coincidence (any 2 zones in a range of zones) or a single zone in a range of zones. The activation mode is factory set to coincidence.

ACTIVATION MODE
= COINCIDENCE

To change, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module then press the "+" button. The LCD will show:

Press the *Enter* button The LCD will show:

To save, slide the *Write Enable* switch to the right.

ACTIVATION MODE
= SINGLE

10.3.4. User Output Mode

The clean contact User output can be programmed to be activated either when a First Stage Alarm occurs, or the Hold Input is activated. It is usual for this relay to be used as a First Stage Alarm.

To change this, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button then press the "+" button.

Press the *Enter* button The LCD will show:

The OUTPUT is now set to HOLD. If the *Enter* button is pressed again The LCD will show:

Press the *Enter* button and the LCD will show. The output is now set to Stage 1

To save the settings, slide the *Write Enable* switch gently to the right. Operation of either a STAGE 1 alarm or the HOLD input, as set above, will result in the activation of the User Output relay.

USER OUTPUT.
= STAGE 1

USER OUTPUT.
= HOLD

USER OUTPUT.
STAGE 1 ?

USER OUTPUT.
STAGE 1

10.3.5. Configuring the Activation Zones

The extinguishant modules are factory set to be activated by coincidence activation.

This means that on an 8 zone, 4 extinguishant area panel for instance, zones 1 and 2 will be set to activate the extinguishant module at address 1, zones 3 and 4 will be set to activate the extinguishant module at address 2 and so on. This can be changed if required so that any zones can activate the extinguishant module.

To change, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module and then the "+" button until the display shows, X will be the number of the zone selected to be the first activation zone.

FIRST ACTIV.
ZONE = X ?

To change use the "+" and "-" buttons to select the required zone number. When the required zone is displayed, press the *Enter* button. The display will show the first activation zone.

FIRST ACTIV.
ZONE = X

Press the *Enter* button and then the "+" button. The display will then show, X will be the last activation zone.

LAST ACTIV.
ZONE = X ?

To change use the "+" and "-" buttons to select the require zone number. When the required zone is displayed, press the *Enter* button.

LAST ACTIV.
ZONE = X

10.3.6. Reset Inhibit Time

This setting can be used to inhibit the reset of the system after it has been activated until there is a signal representing the end of the discharge (a released input) or for an adjustable time period of up to 30 minutes. The factory default for the reset inhibit time is 0.

To change, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module then press the "+" button until the display shows:

RESET INHIBIT
TIME = 0

Press the *Enter* button and the display shows. To change, press the "+" or "-" buttons until the time required is displayed and then press *Enter*.

RESET INHIBIT
TIME = 0 ?

To save, slide the *Write Enable* switch to the right.

10.3.7. Pre-Release Delay Time

This setting allows for a time delay to be set from activation of the extinguishant module to operation of the extinguishant release output. This time may be between 0 and 30 seconds with a maximum of 5 second steps.

The factory default time delay on the Sigma XT extinguishant modules is 30 seconds.

To change, open the *Display window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module then press the "+" button until the display shows:

PRE-REL DELAY
TIME = 30 SEC

Press the *Enter* button and the display will show. To change, press the "+" or "-" buttons until the time required is displayed and then press *Enter*.

PRE-REL DELAY
TIME = 30 ?

To save, slide the *Write Enable* switch to the right.

10.3.8. Extinguishant Release Time

The time that the extinguishant output is active for can be set between 60 and 300 seconds. The factory default time for this is 60 seconds. It is also possible to disable this timer such that the extinguishant outputs remain active until the module is reset. See Release timer menu option section 10.3.13.

To change the *Extinguishant Release Time*, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button then press the "+" button until the display shows:

EXTING. RELEASE
TIME = 60 SEC

Press the *Enter* button and the display will show. To change, press the "+" or "-" buttons until the time required is shown then press *Enter*.

EXTING. RELEASE
TIME = 60 ?

To save, slide the *Write Enable* switch to the right.

10.3.9. Second stage alarm - Pulsing/Continuous

The *Second Stage Alarm Output* can be configured to be steady or pulsing at about 1 second on, 1 second off to suit the desired application. The factory default for the second stage alarm is pulsing.

To change, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module then press the "+" button until the display shows:

PULSED
ACTIV. ALARMS

STEADY
ACTIV. ALARMS ?

To change to steady second stage alarms, press *Enter*. To save, slide the *Write Enable* switch to the right.

Note: Setting the option for STEADY ACTIV. ALARMS is not compliant with AS7240.1

10.3.10. Released Indication

It is possible to select whether the released indication on a module is operated at the same time as the extinguishant release outputs operate or by operation of a pressure switch connected to the released, pressure switch input.

The factory default setting is for the released indication to be operated by operation of a pressure switch connected to the released, pressure switch input.

To change, open the *Display Window* and slide the *Write Enable* switch on the module to be configured gently to the right. Press the *Enter* button on the extinguishant module then press the "+" button until the display shows:

RELEASE IND ON
RELEASED INPUT

To change press *Enter*. To save, slide the *Write Enable* switch to the right.

RELEASED IND ON
EXTING. REL ?

10.3.11. Delay on manual release

The factory default setting for this is for the manual release to have a delay time the same as the pre-release delay.

To change to have no delay when a manual release is operated, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module then press the "+" button until the display shows:

DELAY ON
MANUAL RELEASE

Press the *Enter* button and the display will show. To change press *Enter*.

To save, slide the *Write Enable* switch to the right. Operation of a manual release will now operate the extinguishant outputs immediately with no delay.

NO DELAY ON
MANUAL RELEASE ?

10.3.12. Pre-Release Delay – Reset/Disable

Once activated, an extinguishant module cannot be reset until after the reset inhibit time has expired and the extinguishant release timer has expired. It is possible to configure the module such that it can be reset during the pre-release delay.

Open the *Display Window* and slide the *Write Enable* switch, on the module to be configured, gently to the left. Press the *Enter* button on the extinguishant module then press the "+" button until the display shows:

PRE-RELEASE DELAY
RESET DISABLED

Press the *Enter* button to change press *Enter*.

To save, slide the *Write Enable* switch to the right. It will now be possible to reset the module during the pre-release delay but not while the extinguishant outputs have operated until after the expiry on the reset inhibit time.

PRE-RELEASE DELAY
RESET ENABLED

Note: Disabling the Pre-release delay reset may not comply with the requirements of Australian Standards.

10.3.13. Release timer (infinite extinguishant duration)

The release timer can be disabled such that once the extinguishant outputs have operated; they remain operated until the system is reset.

To disable, open the *Display Window* and slide the *Write Enable* switch on the module to be configured gently to the left. Press the *Enter* button then press the "-" button until the display shows:

RELEASE TIMER
ENABLED

Press the *Enter* button to change to this. To save, slide the *Write Enable* switch to the right. With the release timer disabled, the extinguishant outputs will remain operated until the system is reset.

RELEASE TIMER
DISABLED ?

10.3.14. ROV Removed on System Reset

This setting should not be changed, and should never be set.

10.3.15. Earth Fault Monitoring – Enable/Disable

The factory default setting is for the earth fault monitoring facility to be enabled.

To disable the earth fault monitoring, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module then press the "-" button until the display shows:

EARTH FAULT
ENABLED

Press the *Enter* button to change to this. To save the settings, slide the *Write Enable* switch to the right.

Once disabled, the Aux 24V output will be removed for a few seconds when the reset button is pressed.

EARTH FAULT
DISABLED ?

10.3.16. Fault Output – Enable/Disable

The factory default setting is for the fault output relay to be enabled.

Open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button then press the "-" button until the display shows:

FAULT OUTPUT
ENABLED

Press the *Enter* button to change. To save, slide the *Write Enable* switch. The fault output relay on the module will now be disabled.

Note: Disabling the fault output does not comply with the requirements of AS7240-2.

FAULT OUTPUT
DISABLED ?

10.3.17. Low Pressure Switch – Normal/Invert

To enable low pressure switches to be used which have normally closed rather than normally open contacts, it is possible to invert the input. The default setting is for the low pressure switch input to use a normally open contact.

To invert the low pressure switch input, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module then press the "-" button until the display shows:

LOW PRESS I/P
MODE = NORMAL

Press the *Enter* button to change to this.

To save, slide the *Write Enable* switch to the right. The low pressure switch input will now require a normally closed contact via a 470R trigger resistor and 6K8 end of line resistor for correct supervision.

LOW PRESS. I/P
MODE = INVERTED ?

10.3.18. Release Pressure Switch – Normal/Invert

To enable released pressure switches to be used which have normally closed rather than normally open contacts, it is possible to invert the released pressure switch input. The factory default setting is for the pressure switch input to use a normally open contact.

To invert, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module then press the "-" button until the display shows:

RELEASED INPUT
MODE = NORMAL

Press the *Enter* button to change to this.

The released pressure switch input needs to be disconnected to bring it into fault before changing from Normal to Inverted or back in order to prevent the input from activating.

RELEASED INPUT
MODE – INVERTED ?

To save, slide the *Write Enable* switch to the right. The released pressure switch input will now require a normally closed contact via a 470R trigger resistor and 6K8 end of line resistor for correct supervision.

10.3.19. Extinguishant output monitoring levels

The extinguishant outputs are able to monitor both solenoid and igniting actuator releasing devices. This requires that the outputs be calibrated with the releasing device and the cable to it, fitted as it will be in the working system. The extinguishant outputs are fitted with a 1N4004 diode at the factory and the default monitoring level will be set at approximately 206 but may be between 204 and 208.

Before calibrating the extinguishant outputs ensure that the releasing device is fitted to the cable as shown in section 11.

To change, open the *Display Window* and slide the *Write Enable* switch to the left. Press the *Enter* button on the extinguishant module then press the “-” button until the display shows:

EXTING. O/P 2
LEVEL = 206

Press the *Enter* button and the display will show:

EXTING. O/P 2
LEVEL = XXX ?

The XXX here will be the actual monitoring level read by the module. To save this setting press the *Enter* button.

To set the monitoring level for extinguishant output 1, press the “-” button. The display will show:

EXTING. O/P 1
LEVEL = X

Press the *Enter* button and the display will show:

EXTING. O/P 1
LEVEL = XXX ?

The XXX here will be the actual monitoring level read by the module. To save this setting press the *Enter* button.

To save, slide the *Write Enable* switch to the right.

11. Panel operation – Access levels 1 and 2

11.1. Normal condition

Under normal conditions and with all modules in Manual & Auto mode, control panels will have only the green, *Power On* LED lit on the Sigma XT detection part and on each of the extinguishing modules. With the *display window* closed, the display on the detection part of the panel will be blank and, the LCDs on the extinguishing modules will show:

AUTO & MANUAL

Any modules that are in Manual Only mode will have an additional, Manual Only yellow LED lit and their display will show:

MANUAL MODE

The Manual Only LED on the module or ECU/LCS which placed the system in manual mode will be flashing.

The control panel has 3 access levels. Access level 1 is available at all times and allows operation of the *Alarm/Fault Warning Silence* and *Lamp Test* buttons on the detection part of the panel only. Access level 2 is enabled after opening the display window and Access level 3 allows configuration options to be set on both the detection part of the panel and the extinguishant modules following operation of their *respective Write Enable* switches at access level 2 (*the display window is open*).

When the *display window is open* (Access level 2) the display on the detection part of the control panel will show **E I** and the LCDs on the extinguishing modules will show:

ACCESS LEVEL 2
MANUAL MODE

11.2. Alarm Module – Access level 2.

11.2.1. Test mode

It is possible to put one or more zones into Test mode. When a zone is in test mode it will self-reset after a few seconds. This enables the system to be tested without having to return to the control panel to reset between each device activation on the zone that is being tested.

To put a zone into test mode, open the *Display Window*.

The 7 segment display will show **t 1** (test zone 1). To put zone 1 into test mode, press the *Enter* button on the Sigma XT detection part.

The display will now show a flashing dot next to the **t 1** and the yellow Test LED will be lit.

To select further zones to put into test mode, press the *Select* button and then the *Enter* button so that the flashing dot appears next to the selected display e.g. **t 2**.

To remove test mode from a zone, press the *Select* button to reveal any zones that have a flashing dot and then press the *Enter* button to take that zone out of test mode. Once all zones have been taken out of test mode, the yellow, *Test* LED will go off.

11.2.2. Disable zones

It is possible to disable one or more zones. When a zone is disabled it will not report fire or fault conditions. This enables the system to be worked on without false fire or fault conditions being announced.

To disable one or more zones, open the *Display Window*. The 7 segment display will show **t 1** (test zone 1)

Press the *Mode* button and the display will show **d 1**. To disable zone 1 press the *Enter* button. The display will show **d 1** and the yellow *Disablement* LED will be lit.

To select further zones to disable, press the *Select* button and then the *Enter* button so that the flashing dot appears next to the selected display e.g. **d 2**

To remove disablements, press the *Select* button to reveal any zones that have a flashing dot next to the displayed zone number and then press the *Enter* button. Once all zones have been enabled, the yellow, *Disabled* LED will go off.

11.2.3. Disable sounder outputs

The sounder outputs on the detection part of the panel can be disabled if required.

To disable the panel sounder outputs, open the *Display Window*.

The 7 segment display will show **t 1** (test zone 1). Press the *Mode* button until the display shows **db**

Press the *Enter* button. The display will now show **db** the yellow *Disablement* and *Sounder Fault* LEDs will be lit.

To enable the sounder outputs, press the *Mode* button while at Access level 2 (*Display Window* open) and scroll with the mode button until **db** is displayed. Press the *Enter* button. The display will change to **db** and the *Sounder Fault* and *Disablement* LEDs will go OFF if there are no other disablements active on the panel.

11.2.4. Activate delays

It is possible to set delays before sounder outputs will operate (see section 10.1). Before these time delays become effective it is necessary to turn on the *Activate Delays* function.

To do this, open the *Display Window*. The 7 segment display will show **t 1** (test zone 1)

Press the *Mode* button until the display shows **Ad**. Press the *Enter* button, the display will now show **Ad** and the yellow *Alarm Delay* and *Disablement* LEDs will be lit.

To switch off the delay, press the *Mode* button while at Access level 2 (*Display Window* open) and scroll with the *Mode* button until **Ad** is displayed. Press the *Enter* button. The display will change to **Ad** and the *Alarm Delay* and *Disablement* LEDs will go off if there are no other disablements active on the panel.

11.3. Extinguishant modules

11.3.1. Extinguishant System Service Isolate

An Extinguishant System Service Isolate keyswitch is provided on each risk and physically disconnects both contacts of firing line to the extinguishant solenoid or detonator. This minimises the chance of an accidental release of the extinguishant during testing or maintenance, thus allowing the system to be fully functionally tested.

Turning the Extinguishant System Service Isolate keyswitch clockwise will isolate the extinguishant circuit, and a fault is generated and the *Service Isolated* LED is lit.

11.3.2. Extinguishant modules – Menu Access

With the *Display Window* open, all extinguishant modules will display:

ACCESS LEVEL 2
ENTER FOR MENU

11.3.3. Extinguishant release outputs.

Extinguishant release outputs, press the "+" button on the module while at access level 2. The display will show:

ENABLE
EXTING. RELEASE ?

Press the *Enter* button to select this function. The display will show *Disabled* and the Disabled LED will be lit. Close the *Display Window* to leave the disablement active.

DISABLE
EXTING. RELEASE ?

11.3.4. Manual release

Manual release inputs (front panel mounted and remotely connected), press the "+" button on the module while at access level 2 until the module displays:

ENABLE
MANUAL RELEASE ?

Press the *Enter* button to select this function. The LCD shows *Disabled* and the Disabled LED will be lit.

Close the *Display Window* to leave the disablement active.

DISABLE
MANUAL RELEASE ?

11.3.5. Disable Stage 1 output

To disable the First Stage relay output, press the "+" button on the module while at access level 2 until the display shows:

ENABLE
STAGE 1 OUTPUT ?

Press the *Enter* button to select this function. The display will show and the yellow *Disabled* LED will be lit. Close the *Display Window* to leave the disablement active.

DISABLE
STAGE 1 OUTPUT ?

11.3.6. Disable Stage 2 output

To disable the Second Stage relay output, press the "+" button on the module while at access level 2 until the display shows:

ENABLE
STAGE 2 OUTPUT ?

Press the *Enter* button to select this function. The LCD will show and the yellow *Disabled* LED will be lit. Close the *Display Window* to leave the disablement active.

DISABLE
STAGE 2 OUTPUT ?

11.3.7. Disable Released output

To disable the Released relay output, press the "+" button on the module while at access level 2 until the display shows:

ENABLE
RELEASED OUTPUT ?

Press the *Enter* button to select this function. The LCD will show and the yellow *Disabled* LED will be lit. Close the *Display Window* to leave the disablement active.

DISABLE1
RELEASED OUTPUT ?

11.3.8. Extract output

To disable Extract relay output, press the "+" button on the module while at access level 2 until the display shows:

DISABLE
EXTRACT OUTPUT ?

Press the *Enter* button to select this function. The LCD will show and the yellow *Disabled* LED will be lit.

Close the *Display Window* to leave the disablement active. To re-enable the Extract relay output repeat the procedure above.

ENABLE
EXTRACT OUTPUT ?

TURN ON
EXTRACT OUTPUT ?

To turn on the extract relay output, press the "-" button on the module while at access level 2 until the display shows:

TURN OFF
EXTRACT OUTPUT ?

Press *Enter* to turn ON the *Extract* output. The display will show. Pressing *Enter* again will turn OFF the *Extract* output

Close the *Display Window* to leave the *Extract* output active Note: the *extract* output does not turn off when the module is reset.

11.3.9. Select Reserve Solenoid Output (Configuration Option)

If the extinguishing module is configured for Main/Reserve solenoid operation (See section 15.2.1) then an additional menu option is given to select which output is used.

To turn on the Reserve Solenoid output, press the "+" button on the module while at access level 2 until the display shows:

Press the *Enter* button to select this function. The display will show:

The yellow *Reserve Cylinders* LED indicator on the module will be lit.

Note: This menu option is not shown if the panel is configured to Common Solenoid mode.

SELECT RESERVE
EXTING. OUTPUT

SELECT MAIN
EXTING. OUTPUT ?

11.4. Single zone Fire condition

Upon receipt of a fire condition by activation of a detector or call point, the *Common Fire* indicator on the detection section will light, the fire buzzer will sound and the zonal *Fire* indicator(s) will flash at around 2Hz.

The fire and local fire relays will also operate and signal any systems to which they are connected.

Any sounders connected to the sounder circuits S1 & S2 on the detection section will operate. These sounders may be silenced by operation of the silence alarm button with the enable keyswitch operated such that the panel is at access level 2.

If the zone that has activated is contributing to the extinguishant release sequence on an extinguishant module and the module is configured for coincidence activation, the *Activated* LED on the module will flash, the *First Stage* relay contact will operate, the *First Stage* sounder output will operate and the display will show:

PREACTIVATED

Pressing the *Silence Alarm* button on the detection section will turn off the sounder outputs on the detection section and the *First Stage Alarm* outputs on the extinguishant module.

11.5. Double zone Fire condition

Upon receipt of a second fire condition that contributes to extinguishant release on modules that are switched to Automatic and Manual mode with their Lock Off inputs not active and the Disable Extinguishant function has not been invoked, the detection section will respond as above and extinguishant modules will respond as listed below:

- a) The second stage alarm output will operate. (Sounder circuit S3)
- b) The Second stage contact will operate.
- c) The Activated indicator will operate
- d) The display will indicate ACTIVATED and show the time remaining until release in seconds.
- e) The extinguishant output will operate after the configured delay time and for the configured duration.
- f) The display will show ACTIVATED DISCHARGING for the duration of the release time.

When detection zones have activated and the activated condition is reached (i.e. the *Activated* indicator is lit) it shall not be possible to reset the extinguishant section of the panel until the Reset Inhibit timer has elapsed.

11.6. Silence/sound alarms

The *Silence/Sound alarm* button can only be operated at access level 2. (*Enable Control* keyswitch operated).

To silence the sounders, insert the *Enable Control* key, turn to the right and press the *Silence/Sound alarm* button. When the sounders have been silenced, the Zone Fire LEDs will change from flashing to a steady state.

Pressing the *Silence/Sound alarm* button whilst the control panel is in this silenced condition will cause the sounders to operate again.

The sounders can be toggled on and off with the *Silence/Sound alarm* button as required.

11.7. Reset

To reset the panel, operate the *Enable Control* keyswitch, then press the *Reset* button.

The extinguishant section will reset only after the Reset Inhibit timer has expired once the activated condition has been established.

11.8. Detection Zone fault

Removal of a detector from its base or a fault on any of the zone wiring will cause the *Fault* LED and *Zone Fault* LEDs to flash, indicating the zone in which the fault has occurred.

11.9. Sounder fault

A fault on the wiring to the detection section sounder circuits will cause the Fault LED to light and the Sounder Fault LED to flash. A fault on the sounder circuits of extinguishant modules (*alarm devices as required by AS7240-1*) will light the Fault LED on the detection section and on the extinguishant module. The extinguishant module will display:

STAGE 1 ALARMS
FAULT

or

STAGE 2 ALARMS
FAULT

11.10. Other Faults

POWER - Failure of the mains power or disconnection of the standby battery will cause the *Fault* and *Power Fault* LEDs to light on the detection section indicating an abnormality in the power supply to the control panel. There will be no indication of this condition on the extinguishant modules. Power fault is non-latching and will automatically reset once the fault has been rectified.

SYSTEM FAULT – DETECTION MODULE - The System Fault and general fault LEDs will light if the configuration memory has not been set or has become corrupted. System fault is non-latching and will automatically reset once the configuration has been rectified.

SYSTEM FAULT – EXTINGUISHING MODULE - The System Fault and general fault LEDs will light if the configuration memory has not been set or has become corrupted. System fault is non-latching and will automatically reset once the configuration has been rectified.

GENERAL FAULT - The General fault LED will be illuminate under any fault condition. This LED will also light if the *Write Enable* switch has been left in the access level 3 position and the *Display Window is closed (Access Level 1)*.

CONFIG WP FAULT – EXTINGUISHING MODULE - The *Write Enable* switch on the Extinguishant Module has been left in the access level 3 position and the *Display Window is closed (Access Level 1)*.

11.11. Lamp test

All LED indicators on the panel can be tested at any time by pressing the *Lamp Test* button on the Detection part. Indicators on individual extinguishant modules can be lamp tested by holding down the *Exit* button for more than 2 seconds.

11.12. Lock Off condition

Activation of the Lock Off input or a fault on the monitored wiring of the Lock Off circuit on a module or at a remotely mounted status unit will cause the Lock Off Activated indicator to light on the module and on any status units or ancillary boards connected to it.

If the extinguishant module is in the Activated condition and the pre-release timer is running then the extinguishant release sequence will be halted and the pulsing, Second stage sounders shall change to 1 second on, 2 seconds off.

Release of the Lock Off input will re-start the pre-release timer from maximum.

11.13. Released condition

The released pressure switch input will be connected to a pressure switch mounted on the extinguishant cylinder which operates when the extinguishant has been released. This will activate the released indicator on the control panel. If the extinguishant has been released by mechanical means i.e. the control panel is not in the activated condition, operation of the released pressure switch input will establish the Released condition. (See also 15.2.8)

11.14. Low pressure switch

The low pressure switch input will be connected to a pressure switch on the extinguishant cylinder which will operate if the pressure in the cylinder falls below a set point. This will happen after the extinguishant has been released but may happen before release through a leak. The fault LED on the module and on the detection part will light and the buzzer will sound when this input is operated.

11.15. Manual only mode

The mode of the system can be toggled between Manual Only and Automatic & Manual by operating the Mode Select pushbutton on the modules. The safety cap must be lifted upwards before the pushbutton can be operated. When a module is in Manual Only mode, the extinguishant cannot be released by the operation of automatic detectors.

The mode can also be changed to manual by the external mode select input or a Mode Select pushbutton on a status unit. Any mode select input that is switched to Manual only mode will override any modules switched to Automatic and Manual mode. All inputs must be switched to Manual and Automatic mode for a module to be in Automatic and Manual mode.

11.16. Manual Release

Extinguishant modules may be activated by Manual release inputs via the manual release control on the front of each module, a remotely mounted Manual release control connected the monitored manual release inputs or by a manual release control mounted on a status unit.

Activation of any of these Manual release controls will immediately activate the extinguishant module and begin the pre-release timer if the module is configured to have a time delay for Manual release inputs.

11.17. Abort input

Each module has the facility for connection of an Abort control. Operation of the Abort input or a fault on the monitored wiring of the Abort circuit during the pre-release delay time or before activation will light the Abort indicator on the module and the extinguishant release timer will be cancelled i.e. the extinguishant will not be released. The module can be immediately reset from this condition.

12. FPC-2 Sub Panel

The FPC-2 Panel enables monitoring detection and automatic extinguishing of a fire in various detection systems on one zone. This Panel is to be used in unmanned spaces only and can report events back to a FIP.

The panel will support up to 4 FirePro® generators. All circuits are monitored. The FPC-2 requires a 24V DC power supply from FIP. There is a single detection Zone and the FPC-2 has automatic activation of extinguishing agent.

Detailed information for connection of FPC-2 is shown in FPC-2 Manual.



13. Internal Controls

13.1. Fire Alarm Module

13.1.1. Watchdog reset

If for any reason the microprocessor in the Fire Alarm Module of the control panel fails to carry out its operation correctly it will attempt to restart. **This process is called a "watchdog" and the control panel must record and indicate these events.**

If a watchdog event occurs, the fire alarm module will show the Fault and System Fault LEDs on the front panel, the CPU fault LED inside the panel will light and the buzzer will sound. This fault can only be cleared by pressing the Watchdog Reset button on the PCB inside the control panel. The control panel buzzer will continue to sound until the watchdog activation is reset.


13.1.2. Processor reset

Once started, the microprocessor controlling the fire alarm module of the panel should continue to run continuously without interruption. If the microprocessor fails to run correctly it can be reset by pressing the Processor Reset button on the PCB inside the control panel.

This should not normally be necessary but should be done as a matter of course if the system is behaving abnormally. The system should resume normal operation within a couple of seconds of pressing the processor reset button. It will be necessary to press the Watchdog Reset button a few seconds after pressing the Processor Reset button to clear the Watchdog indication and buzzer.

13.1.3. Write enable switch

To protect the configuration memory of the panel while it is running normally the *Write Enable* switch is provided. The memory *Write Enable* switch must be switched on before any changes can be made to the configuration. The *Write Enable* switch is quite fragile and should be operated with care.



13.2. Extinguishant Module

13.2.1. Watchdog reset

If the microprocessor on an extinguishant module fails to carry out its operation correctly it will attempt to restart. If a watchdog event occurs, the Extinguishant module will show *Fault* and *System Fault* LEDs on the front panel, the detection part of the panel will show a fault and the buzzer will sound and the display on the Extinguishant module will show CPU fault.

This fault can only be cleared by pressing the Watchdog Reset button on the Extinguishant module. The control panel buzzer will continue to sound until the watchdog activation is reset.

13.2.2. Processor reset

If the microprocessor on an Extinguishant module fails to run correctly it can be reset by pressing the Processor Reset button on the PCB inside the control panel.


This should not normally be necessary but should be done as a matter of course if the system is behaving abnormally. The system should resume normal operation within a couple of seconds of pressing the processor reset button.

13.2.3. Terminate extinguishant

Once the extinguishant outputs have been operated they cannot be switched off until after the reset inhibit timer has elapsed. For test purposes a terminate extinguishant button is provided which will terminate operation of the extinguishant outputs and allow the system to be reset.

13.2.4. Address switch

Extinguishant modules are connected to the serial bus of the Sigma XT detection part of the control panel and each module must be allocated an address between 1 and 7 using the binary coded DIP switch.



14. Watchdog reset switch

If for any reason the microprocessor in the control panel fails to carry out its operation correctly it will attempt to restart itself. **This process is called a "watchdog" and the control panel must record and indicate these events.**

If a watchdog event occurs, the control panel will show the *Fault* and *System Fault* LEDs on the front panel, the *CPU Fault* LED inside the panel.

This fault can only be cleared by pressing the *Watchdog Reset* button on the PCB inside the control panel. The control panel buzzer cannot be silenced and will continue to sound until the watchdog activation is reset.

15. Processor reset switch

Once started, the microprocessor controlling the panel should continue to run continuously without interruption. If the microprocessor fails to run correctly it can be reset by pressing the *Processor Reset* button on the PCB inside the control panel.

This should not normally be necessary but should be done as a matter of course if the system is behaving abnormally. The system should resume normal operation within a couple of seconds of pressing the *Processor Reset* button. Note: A *Watchdog Reset* should always be performed following a *Processor Reset*.

16. Internal indications – troubleshooting

16.1. Indicators – Detection and Alarm Panel

MAINS FAIL - Indicates that the 230V AC supply is not present and the system is running on standby batteries. If there is not a power cut, check the panels mains fuse.

BATT FAIL - Indicates that the standby battery has become disconnected or that the charging circuit of the control panel has a high resistance or has failed. Check that both batteries are connected and linked together. Test the battery. Disconnect the battery and ensure that 28 Volts can be measured on battery charger leads.

CPU FAULT - Indicates that the central processor unit has failed to correctly execute code and has been re-started by the system watchdog. The *Watchdog Reset* switch must be pressed to clear the *CPU Fault* condition. If system does not return to normal after the *Watchdog Reset* switch is pressed then the panel is probably damaged and the circuit board needs replacing.

AUX 24V FAULT - The Aux 24V and R0V terminals provide a 500 milliamp, 24V DC power supply for power fire alarm ancillary equipment. This LED indicates that fuse protecting the R0V output has operated and the rating of this output has been exceeded. The fuse is a self-resetting type and the supply will resume when the fault condition is removed.

BATT LOW - Illuminates when the system is running on batteries and the battery voltage is lower than 21V +/- 2% (the minimum battery voltage).

COMMS FAULT - Indicates that communication has been lost with an extinguishant module, repeater panel or ancillary board. Check for comms fault at all extinguishant modules, repeaters and ancillary boards to identify the source of the problem.

EARTH FAULT - Indicates that part of the system wiring is connected to earth. Remove all system wiring and re-connect cables one at a time until the earth fault returns. This will indicate which cable the earth fault is present on.

SYS FUSE FAULT - Indicates that the total power rating of the power supply has been exceeded and that the system fuse has come into operation. Remove and review all loads and re-connect one at a time until over rated circuit trips fuse to identify troublesome circuit.

S1 FAULT and S2 FAULT - Indicates a short or open circuit on sounder outputs. Remove wiring and refit end of line resistors. Check sounder circuit wiring.

16.2. Indicators - Extinguishant modules

WATCHDOG - Indicates that the processor has failed to correctly execute code and has been re-started by the watchdog circuit. The watchdog reset switch must be pressed to clear the Watchdog fault condition.

Press the Watchdog reset button. If system does not return to normal, then the module is probably damaged and needs the circuit board replacing.

SYSTEM FUSE - Indicates that the modules main fuse has been overloaded and the module is shut down. Remove and review all loads then re-connect one at a time.

MAN. RELEASE - Indicates that either the front panel mounted or a remotely connected Manual release control has been operated. This indication can only be cleared by power cycling the module or pressing the processor reset switch.

REMOTE BUS FAULT (on display) - Indicates that one or more devices on the remote serial bus is not responding either through a disconnection or failure. Any disconnected status unit will have all indicators and LED displays flashing 88. Any disconnected ancillary board will have its COMMS LED illuminated.

First place to check are the warning signs and LCS modules. Make sure that addresses are different, and that status cabling is correct.

OUTPUT UNIT FAULT (on display) - On panel initialisation after power up or a processor reset indicates that a warning sign or ancillary board has been added or removed from the communications bus. During normal operation indicates that a warning sign or ancillary board has had a processor failure.

STATUS UNIT FAULT (on display) - On panel initialisation after power up or a processor reset indicates that a status unit has been added or removed from the communications bus. During normal operation indicates that a status unit has had a processor failure.

17. Power supply

The control panel requires a 230V (+10%/-15%), 50/60Hz, AC mains power supply which connects to the fused **terminal block labelled "230V"**.

Panels with a 3A power supply have a 20mm, F1.6A L250V mains fuse.

Panels with a 4A power supply have a 20mm T2A L250V mains fuse.

These fuses should only be replaced with fuses of the same or similar types.

This table shows the power supply rating and recommended battery capacity for each model in the Sigma XT range.

Model	Description	Power supply rating	Batteries for 24 hr standby
SIGMA-2-M3-FP-8/16	Two zone single area	3A	7Ah
SIGMA-8-M3-FP-8/16	Eight zone single area	3A	7Ah

The maximum loading on the power supply must be carefully considered when connecting externally powered equipment such as sounders and solenoids.

Exceeding the maximum power supply rating may cause a fuse or other protective device to operate and render the equipment inoperative until the fuse is replaced or protective devices are reset.

The table below can be used to calculate the loading for all models by adding the loads in the second column.

Current in milliamps	SIGMA-2 M3-FP-8/16 2 zone Detection	SIGMA-8 M3-FP-8/16 8 zone Detection
Detection section max alarm load	100 mA	550 mA
Extinguishing module max alarm load	105 mA	105 mA
Detection section total sounder load (S1&S2)		
Detection section Aux 24V supply		
Extinguishant module total sounder load		
Extinguishant module extinguishant output load		
Extinguishant module Aux 24V supply		
Warning signs @ 130mA (without buzzer)		
Warning signs @ 145mA (with buzzer)		
Status indicators @ 33mA		
TOTAL LOAD (must be less than 3A)		

The output voltage of the power supply is between 18 and 30V depending on mains and battery condition and the total current rating is either 3A or 4A depending on the model (see tables above).

The incoming mains cable should be routed away from other lower voltage wiring by a distance of at least 50mm.


Mains wiring MUST include an earth conductor, which is securely bonded to the building earth and should enter the enclosure as close as possible to the mains terminal block. Mains wires should be kept very short inside the enclosure and secured together close to the mains terminal block with a cable tie.

Maximum capacity batteries are 7Ah for Sigma-X-M3 models and 17Ah for Sigma-X-M4 models.

Maximum current drawn from the batteries when the main power source is disconnected is 3 Amps.


When the batteries are discharged to a level at which a low battery indication is given, the *Batt Fail* indicator will also be lit.

WRONGLY CONNECTED BATTERIES COULD CAUSE DAMAGE TO THE CONTROL PANEL.



Battery leads are supplied wired to the power supply along with a link to connect the two batteries together. It is most important that the polarity of the batteries is carefully observed when connecting

The panels have a temperature compensation sensor held in place on the power supply chassis with adhesive tape. The tip of the sensor must be fitted to one of the batteries with the tape supplied for correct temperature compensation.



18. Maintenance

Sigma XT control panels do not require any specific maintenance but should the control panel become dirty it can be wiped over with a damp cloth and should then be dried with a dry, lint free cloth. Detergents or solvents should not be used to clean the panel and care must be taken that water does not *Enter* the enclosure.

The control panel contains sealed lead acid batteries to provide standby power in the event of a mains failure.

These batteries have a life expectancy of around 2 years. It is recommended that these batteries be tested in accordance with the **battery manufacturer's recommendations annually to determine their suitability for continued** standby applications.

Testing of the extinguishant system should only be carried out by trained personnel and must be done with appropriate isolation measures in place to ensure that accidental discharge of the extinguishant agent is avoided and any malfunction should be reported to the fire alarm maintenance company immediately.

Should the control panel become faulty the complete electronic assembly can be replaced.

To do this, any configured options should be noted then both mains and battery power should be removed before the work is started.

The field wiring should be carefully labelled and removed from the terminals.

The faulty PCB can now be taken out of the panel by removing the screw and hinge pins holding the plate in position.

Fitting the new PCB is the reverse of the procedure for removing the board.

19. Zone designation label

All Sigma XT control panels are supplied with a zone designation label onto which zone designations can be written.

This enables each zone to be given a text description allowing easier identification of any zones showing an abnormal condition. The placement of this label is at the users discretion.

20. Commissioning instructions and Record of Configuration

Before applying power to the panel, any solenoids or igniting actuators must be physically isolated from the system by disconnecting both wires to it. This will prevent any accidental release of extinguishant.

When power is applied, if all connections are correct, only the green Power On and either the Automatic and Manual or Manual Only indicators should be lit. If any fault indicators are lit the wiring to the appropriate input or output should be checked and all faults have been cleared before proceeding.

Once the panel is fault free, it can be configured with the desired options as described in section 15 .

Once the panel has been configured the system should be thoroughly tested to ensure that the control panel responds as expected and required.

After satisfactory testing, any final connections should be made (such as to the extinguishant release actuator).

Use the Table below to record the configuration codes that have been set on the control panel for future reference.

Place a tick in the "SET" column for any configuration options that are set. It is recommended that a copy of this Table is left with the control panel under the supervision of the person responsible for the fire detection system.

CODE	FUNCTION	COMMENTS	SET
00	SOUNDER DELAY TIME = 30 SECONDS	Sets the time delay before sounders operate in combination with configuration codes 31 to 48 and access level 2 function AD.	
01	SOUNDER DELAY TIME = 1 MINUTE		
02	SOUNDER DELAY TIME = 2 MINUTES		
03	SOUNDER DELAY TIME = 3 MINUTES		
04	SOUNDER DELAY TIME = 4 MINUTES		
05	SOUNDER DELAY TIME = 5 MINUTES		
06	SOUNDER DELAY TIME = 6 MINUTES		
07	SOUNDER DELAY TIME = 7 MINUTES		
08	SOUNDER DELAY TIME = 8 MINUTES		
09	SOUNDER DELAY TIME = 9 MINUTES		
10	COMMON ALARM MODE	All sounders operate upon any fire condition	
11	TWO-STAGE ALARM MODE	Continuous sounders in activated zone, pulsing elsewhere	
12	ZONED ALARM MODE	Only sounders connected to zone in alarm operate	
21*	DISABLE FIRE BUZZER	Buzzer will not operate on fire condition	
22*	DISABLE FAULT OUTPUT	Fault relay will not operate except upon total power failure	
23	DISABLE EARTH FAULT MONITORING		
24	PULSED REMOTE CONTROL OUTPUT	Aux 24V supply pulses 1 sec on/1 sec off	
25	ENABLE SOUNDERS ON DETECTION CIRCUITS	Set as default if panel is two wire "T" series (detectors and call points on same cables)	
26	DISABLE FIRE OUTPUT	Fire relay will not operate upon any alarm	
27	DO NOT CHANGE		
28	INDICATE CALL POINT ACTIVATION	Activation of a call point with a 270R resistance fitted is indicated by a flashing zone indicator and "Pu" on the 7 segment display. Activation of a detector will be indicated by a steady zone indicator and nothing on the 7 segment display	
29	DO NOT RE-SOUND ALARMS FROM ANOTHER ZONE	Silenced sounders will not re-sound upon further zone activations	
31	ZONE 1 ALARM FROM DETECTOR DELAYED	Sounder outputs will be delayed by time set at options 0-9 when selected zone(s) triggered by detector only. Note access level 2 function Ad must be set for this to take effect.	
32	ZONE 2 ALARM FROM DETECTOR DELAYED		
33	ZONE 3 ALARM FROM DETECTOR DELAYED		
34	ZONE 4 ALARM FROM DETECTOR DELAYED		
35	ZONE 5 ALARM FROM DETECTOR DELAYED		
36	ZONE 6 ALARM FROM DETECTOR DELAYED		
37	ZONE 7 ALARM FROM DETECTOR DELAYED		
38	ZONE 8 ALARM FROM DETECTOR DELAYED		
41	ZONE 1 ALARM FROM CALL POINT DELAYED	Sounder outputs will be delayed by time set at options 0-9 when selected zone(s) triggered by call point only. Note access level 2 function Ad must be set for this to take effect.	
42	ZONE 2 ALARM FROM CALL POINT DELAYED		
43	ZONE 3 ALARM FROM CALL POINT DELAYED		
44	ZONE 4 ALARM FROM CALL POINT DELAYED		
45	ZONE 5 ALARM FROM CALL POINT DELAYED		
46	ZONE 6 ALARM FROM CALL POINT DELAYED		
47	ZONE 7 ALARM FROM CALL POINT DELAYED		
48	ZONE 8 ALARM FROM CALL POINT DELAYED		
51	COINCIDENCE ZONE 1		
52	COINCIDENCE ZONE 2		

53	COINCIDENCE ZONE 3	Zone contributes to ancillary board coincidence O/P. Any number of zones can be selected to contribute.		
54	COINCIDENCE ZONE 4			
55	COINCIDENCE ZONE 5			
56	COINCIDENCE ZONE 6			
57	COINCIDENCE ZONE 7			
58	COINCIDENCE ZONE 8			
61	CONFIGURE Z1 FOR I.S BARRIER		Detection threshold changed for use with IS barrier	
62	CONFIGURE Z2 FOR I.S BARRIER			
63	CONFIGURE Z3 FOR I.S BARRIER			
64	CONFIGURE Z4 FOR I.S BARRIER			
65	CONFIGURE Z5 FOR I.S BARRIER			
66	CONFIGURE Z6 FOR I.S BARRIER			
67	CONFIGURE Z7 FOR I.S BARRIER			
68	CONFIGURE Z8 FOR I.S BARRIER			
71*	ZONE 1 SHORT CIRCUIT INDICATES ALARM	Changes the trigger threshold of the zone so that the control panel can be used on older systems that had no short circuit monitoring.		
72*	ZONE 2 SHORT CIRCUIT INDICATES ALARM			
73*	ZONE 3 SHORT CIRCUIT INDICATES ALARM			
74*	ZONE 4 SHORT CIRCUIT INDICATES ALARM			
75*	ZONE 5 SHORT CIRCUIT INDICATES ALARM			
76*	ZONE 6 SHORT CIRCUIT INDICATES ALARM			
77*	ZONE 7 SHORT CIRCUIT INDICATES ALARM			
78*	ZONE 8 SHORT CIRCUIT INDICATES ALARM			
81*	ZONE 1 NON-LATCHING	Renders the zone self-resetting so that it can be used to receive signals from other systems and will reset when the input is removed. Note: It can take up to 20 seconds for zone to reset itself when sounders are operating		
82*	ZONE 2 NON-LATCHING			
83*	ZONE 3 NON-LATCHING			
84*	ZONE 4 NON-LATCHING			
85*	ZONE 5 NON-LATCHING			
86*	ZONE 6 NON-LATCHING			
87*	ZONE 7 NON-LATCHING			
88*	ZONE 8 NON-LATCHING			
91	ZONE 1 DOES NOT SOUND ALARMS	Prevents the zone from operating the two common sounder outputs		
92	ZONE 2 DOES NOT SOUND ALARMS			
93	ZONE 3 DOES NOT SOUND ALARMS			
94	ZONE 4 DOES NOT SOUND ALARMS			
95	ZONE 5 DOES NOT SOUND ALARMS			
96	ZONE 6 DOES NOT SOUND ALARMS			
97	ZONE 7 DOES NOT SOUND ALARMS			
98	ZONE 8 DOES NOT SOUND ALARMS			
A1*	ZONE 1 ANY ALARM DELAYED	Zone needs to be triggered for 30 seconds continuously before an alarm is generated.		
A2*	ZONE 2 ANY ALARM DELAYED			
A3*	ZONE 3 ANY ALARM DELAYED			
A4*	ZONE 4 ANY ALARM DELAYED			
A5*	ZONE 5 ANY ALARM DELAYED			
A6*	ZONE 6 ANY ALARM DELAYED			
A7*	ZONE 7 ANY ALARM DELAYED			
A8*	ZONE 8 ANY ALARM DELAYED			

C1	ZONE 1 SOUNDERS INHIBITED	Enables individual zones to be configured not to operate zonal sounders. On 2 wire "T" series panels this enables individual zones to be configured for use with conventional (non-savwire) detector bases.	
C2	ZONE 2 SOUNDERS INHIBITED		
C3	ZONE 3 SOUNDERS INHIBITED		
C4	ZONE 4 SOUNDERS INHIBITED		
C5	ZONE 5 SOUNDERS INHIBITED		
C6	ZONE 6 SOUNDERS INHIBITED		
C7	ZONE 7 SOUNDERS INHIBITED		
C8	ZONE 8 SOUNDERS INHIBITED		
E1*	ZONE 1 WILL NOT OPERATE FIRE RELAY	Enables individual zones to be selected to not operate the fire relay. This is sometimes combined with the non-latching function to prevent ring around on interconnected panels.	
E2*	ZONE 2 WILL NOT OPERATE FIRE RELAY		
E3*	ZONE 3 WILL NOT OPERATE FIRE RELAY		
E4*	ZONE 4 WILL NOT OPERATE FIRE RELAY		
E5*	ZONE 5 WILL NOT OPERATE FIRE RELAY		
E6*	ZONE 6 WILL NOT OPERATE FIRE RELAY		
E7*	ZONE 7 WILL NOT OPERATE FIRE RELAY		
E8*	ZONE 8 WILL NOT OPERATE FIRE RELAY		

NOTE: Setting the options marked with asterisks does not comply with AS7240-2

Extinguishant Module

CONFIGURATION OPTION	Exting. Module 1	Exting. Module 2
EXTINGUISHANT OUTPUT MODE =		
ACTIVTION MODE =		
FIRST ACTIV. ZONE =		
LAST ACTIV. ZONE =		
RESET INHIBIT TIME =		
PRE-REL.DELAY TIME =		
EXTING. RELEASE TIME =		
PULSED ACTIV. ALARMS ?		
STEADY ACTIV. ALARMS ?		
RELEASED IND. ON RELEASED INPUT ?		
RELEASED IND. ON EXTING RELEASE ?		
DELAY ON MANUAL RELEASE ?		
PRE-REL DELAY RESET Enabled / Disabled		
RELEASE TIMER Enabled / Disabled		
EARTH FAULT ENABLED ?		
EARTH FAULT DISABLED ?		
FAULT OUTPUT ENABLED ?		
FAULT OUTPUT DISABLED ?		
LOW PRESS. I/P Normal / Inverted		
EXTING. O/P 1 LEVEL =		
EXTING. O/P 2 LEVEL =		



FPC-2

Fire Control Panel with Extinguishant Control Unit for Aerosol Release

Operation and Maintenance Manual

Contents

1.	Introduction.....	2
2.	Operation.....	2
3.	Installation and Mounting.....	3
3.1.	Connecting to the circuit board.....	3
3.2.	Power 24v IN – 24v OUT.....	3
3.3.	Detection zone wiring.....	4
3.4.	Sounder circuit wiring.....	4
3.5.	Connection of Aerosol Units to Activation circuit.....	4
3.6.	Indications.....	5
3.7.	Fault relay.....	5
3.8.	Fire relay.....	5
4.	Connecting to Master Fire Panel.....	5
4.1.	General.....	5
4.2.	FPC-2 as a sub-panel with stand-alone detection and activation.....	5
4.3.	FPC-2 as a activation Module only.....	6
5.	Panel Operation.....	6
5.1.	Silence Alarms.....	6
5.2.	Reset.....	6
6.	Power supply.....	6
7.	Maintenance.....	6
8.	Commissioning & Testing.....	7

1. Introduction

The FPC-2, a fire alarm control panel with Extinguishant Control Unit and Aerosol Agent Controller, is designed to comply with AS4487(2013) - Control and Indicating Equipment.

The control equipment is a combined fire alarm control panel and extinguishant system with one detection zones, and one extinguishant zone.

The FPC-2 Panel Protection Controller enables monitoring of detection and extinguishing circuits. The panel will support up to 4 FirePro aerosol generators.

The FPC-2 requires a battery backed 24V DC power supply capable of delivering 3A for a short period in order to operate the Aerosol Generators.

Volt free contacts are available to signal fire and fault conditions to plant or other monitoring equipment. Jumper links allow a signal to an addressable input module via a simple, 2 wire connection.

2. Operation

Under normal circumstances, the green Power On indicator will be lit, and the internal buzzer will be silent.

The wiring to the detection circuit and to the FirePro Aerosol Generators is supervised and disconnection of any of this wiring will be shown by illumination of the yellow Fault indicator on the front panel and operation of the internal buzzer. The internal fault volt free contact will operate and signal any external equipment that is connected to the controller. Internal indicators are provided to show whether it is the detection circuit wiring or the wiring to the Aerosol Generators that has a fault.

The buzzer may be silenced by pressing the Buzzer Silence button.

Upon activation of a linear heat detection cable or smoke detector, the red Fire indicator will be lit, the FirePro Aerosol Generators will operate and immediately discharge extinguishing Aerosol into the protected area, the internal buzzer will sound and the Fault indicator will illuminate, indicating that the Aerosol Generators have fired and need replacing.

The internal fire volt free contact will operate and signal any external equipment that is connected to the controller. The buzzer may be silenced by pressing the Buzzer Silence button. Following a fire activation and replacement of the FirePro Aerosol Generators the system can be returned to normal operation by operating the Reset button on the front of the controller.

Note: The controller will continue to show a fault condition until the Aerosol Generators are replaced.

3. Installation and Mounting

This equipment is designed to be operated from 24V DC supply. This power supply must be battery backed. The FPC-2 should be effectively bonded to earth. Failure to ensure that all conductive accessible parts of this equipment are adequately bonded to earth will render the equipment unsafe.


This control panel is designed for indoor use only and at temperatures between -5°C (+/- 3) and +40°C (+/-2) and with a maximum relative humidity of 95%. Panels is rated to IP30 and suitable for mounting indoors.

Operation outside of these limits may render the equipment unsafe.

MOUNTING - The control panel should be mounted on a dry, flat surface, in a level position such that the enclosure is not distorted. Suitable fixings of a minimum of 4mm diameter are to be used at all fixing points such that the control panel is securely mounted.

The panel should not be mounted in another enclosure or near sources of excessive heat.

Cables should be connected using cable glands fitted to the knockouts. If additional entry points are required, all swarf and debris caused by drilling of additional cable entries must be cleared before power is applied to the panel.



DIMENSIONS - 135H x 189W x 50D mm

Specifications


Mains supply	24V DC +10% - 15%
Mains supply fuse	1.6Amp (Quick Blow)
Operating Voltage	19-30V DC
Output voltage	19-30V DC +/- 2%
Standby Current	18mA
Extinguishant release output	18 to 30V DC. Fused at 1.6 Amp
Low Voltage limit	6V DC – at this point unit is operational will send fault signal to Sigma XT Panel
Extinguishant release	Immediate – Max 4 FirePro Aerosol units
Extinguishant release duration	Latched - Continuous
Detection Type	Latching Type NO – LHD Cable Max
Detection Circuit End of Line	6K8 5% ½ Watt resistor
Fault relay contact rating	30VDC 1A Amp max
Fire relay contact rating	30VDC 1A Amp max
Cabling	FP200 or equivalent (maximum capacitance 1uF maximum inductance 1 millihenry)
Cable Entries	6 x20mm knockouts provided
Terminal capacity	0.5mm ² to 2.5mm ² solid or stranded wire
Construction	1.2mm steel – Epoxy Powder Coated

3.1. Connecting to the circuit board

All connections for field wiring are to a single row of terminals along the top of the circuit board.

Cabling must comply with the Australian Standards. The resistance of any cable must not exceed 25 ohms.

Terminals are capable of accepting wires of up to 2.5mm².



3.2. Power 24v IN – 24v OUT

The polarity of these terminals is very important. The 24V IN is for connection of the power from a previous unit or a power supply and the 24V OUT is for connection to further units.


Max Number of FPC-2 Units chained together is 3 using the power IN / OUT link. For additional units need to wire separately. Power supply will need to consider what current is required to ensure all devices operate correctly.

3.3. Detection zone wiring

These terminals are for the connection of a conventional type 24V smoke detector or other another detection device such as linear heat detection cable.

A 6K8 end of line monitoring resistor is fitted to these terminals. This must be removed and placed across the end of the detection circuit wiring to provide open circuit monitoring for the detection cable.


Note: automatic detectors are polarity sensitive so polarity should be observed. If a short circuit take place over the detection line (either by linear heat detector activation or smoke detector activation [470 Ohms] or by accident), then the panel will immediately proceed to activation



3.4. Sounder circuit wiring

There is no dedicated Siren circuit on this panel. Using the Fire Relay a siren can be connected.


The "FIRE" terminal on the FPC2 is a relay that creates a closed circuit upon activation of the panel. In cases where a sounder/strobe is needed in the installation of the FirePro® system, it is connected at this terminal so as to go off upon activation of the panel.



3.5. Connection of Aerosol Units to Activation circuit

These terminals are for the connection of FirePro® Aerosol Generators. Test lamps are provided in the terminals to allow testing of the system before connecting the FirePro® generators. These test lamps should be removed from the terminals if a FirePro® Aerosol Generator is to be fitted.

Any FirePro® generator outputs that are not being used should be left with test lamps fitted.



3.6. Indications

Power Indicator	Operates as long as voltage is coming into panel – range is 6-30VDC.
Fault Indicator	Operates whenever any circuit fault is detected in the system. It is a common indicator for both the activation and detection circuits.
Fire Indicator	Operates when the detection circuit goes into alarm.

3.7. Fault relay

The Fault Relay is normally energised and will de-energise upon any fault condition on the detection part or the extinguishant part of the control panel including total loss of power. Volt free changeover contact that will operate whenever there is a fault condition. This contact is rated for a maximum of 30V DC and 1Amp. These ratings must not be exceeded

3.8. Fire relay

The Fire Relay will energise upon activation of a fire condition. The relay will remain activated until the control panel is reset. Volt free changeover contact that will operate whenever the system is triggered to alarm. This contact is rated for a maximum of 30V DC and 1Amp. These ratings must not be exceeded.

4. Connecting to Master Fire Panel

4.1. General

To connect to a Master Indicator Panel, there is some connections to be made between the panels and then some programming configuration in the Master Panel.

4.2. FPC-2 as a sub-panel with stand-alone detection and activation

Following explains connection and configuration to Sigma XT Master Panel. The concepts will be similar to other brands/types on master panel.




The connections are 24vDC power which can come Sigma XT – or an appropriate external source, and a Single detection Zone is require on Sigma to allow inputs from FPC-2.

The EOL Resistor ensures that this circuit is monitored from the Sigma XT panel.

Once the connections are complete. The Sigma XT panel must be programmed correctly to set up the FP-C2 as a remote device. This must be done so that the FP-C3 is not treated as a regular detection device. When programmed correctly, the FP-C2 will alert the main Sigma XT panel of any alarm or fault states.

On the Sigma XT FIP, enter Access Level 2 by turning the key in **“Enable Control” port on the Detection card (top card) or by releasing the read switch by opening the inner Perspex door.**

1. Enter Access level 3 on the Detection Card (top card) by moving the **“Write Enable” switch to the right.** The **“System Mode” LCD display will read “00”.**
2. The FIP’s detection circuit are numbered 1-8. Using the controls on the Detection Card, navigate the menu until the **“System Mode” LCD display reads “7#” (# being the number of the detection circuit you wish to connect to).** To do this press the **“Mode (+10)” button until the first number is “7” and then press the “Select (+1)” button until the display shows the correct detection circuit.**
3. The detection circuit number will have a flashing dot next to the number, indicating that it is programmed for conventional detection. **Press the “Enter” button to change the detection circuit to S/C mode.** This will cause the flashing dot to turn off.
4. **Exit Access level 3 by moving the “Write Enable” switch to the left and exit Access level 2 by closing the inner door or by turning the key in the “Enable Control” port.**



4.3. FPC-2 as a activation Module only

This configuration uses the FPC-2 as an activation module only. This can be established with any style of AS Panel. Individual configurations will be dependent on the specifics of the master panel.


Connection will be required for the Power Supply. The activation device needs to connect to the detection circuit on the FPC-2, this needs to meet the detection circuit criteria. Once the FPC-2 receives a detection advice – activation of the extinguishant system is immediate.

Fire and Fault reporting will require connection back to the master panel.

To make the FPC-2 compatible with an addressable input module, move jumpers J1 and J2 from their default positions (position A) to position B. The FIRE NO and C terminals can now be connected directly to the addressable input module.

Alarm and fault conditions will be indicated on a addressable fire alarm control panel.

Note: The volt free contact function is not available when the contacts are being used to signal and addressable input module.



5. Panel Operation

5.1. Silence Alarms

The *Silence/Sound alarm* button will only silence the buzzer in the FPC-2 unit.

5.2. Reset

To *Reset* button is a full reset on the FPC-2 panel only.

6. Power supply

The control panel requires 24v DC.

Exceeding the maximum power supply rating may cause a fuse or other protective device to operate and render the equipment inoperative until the fuse is replaced or protective devices are reset.

7. Maintenance

FPC-2 control panels do not require any specific maintenance but should the control panel become dirty it can be wiped over with a damp cloth and should then be dried with a dry, lint free cloth. Detergents or solvents should not be used to clean the panel and care must be taken that water does not *Enter* the enclosure.

Testing of the extinguishant system should only be carried out by trained personnel and must be done with appropriate isolation measures in place to ensure that accidental discharge of the extinguishant agent is avoided and any malfunction should be reported to the fire alarm maintenance company immediately.

8. Commissioning & Testing

Before applying power to the panel, igniting actuators must be physically isolated from the system by disconnecting both wires to it. This will prevent any accidental release of extinguishant.

When power is applied, if all connections are correct, only the green Power should be lit. If any fault indicators are lit the wiring to the appropriate input or output should be checked and all faults have been cleared before proceeding.


TESTING

DISCONNECT ALL FIREPRO AEROSOL GAS GENERATORS BEFORE TESTING.

Do not leave any FirePro gas generators connected to the unit when testing or these units will activate.

TO TEST SYSTEM:

- Step 1 Turn Power off
- Step 2 Disconnect FirePro units and connect test lamps
- Step 3 Visually inspect each FirePro unit installed and ensure BKF and mounting bolts are intact. The FirePro® unit must be clean and free of debris
- Step 4 Inspect all other component detectors, sirens etc. Inspect cable for any signs of damage.
- Step 5 Turn power on to panel and test detection system to simulate activation-all test lamps to be lit.
- Step 6 Turn off power – Reconnect all FirePro units
- Step 7 Turn power on – Testing is complete



Note: If the system has been activated the system activation fuse needs to be inspected as blown fuse will show as a fault. The Fuse is 1.6AMP Quick Blow.

FirePro System Commissioning

Risk Area: Electrical Control room/Diesel unit

Reference: RTG # 517/518/519/520

INSPECTION		
Tasks		Completed
1. Location of FirePro Aerosol Generators	<ul style="list-style-type: none"> Ensure units are mounted in appropriate location(s). Are the brackets securely mounted. 	yes
2. Cabling requirements	<ul style="list-style-type: none"> Has fire rated and shielded cable used. Has cable been installed as per AS-3000. Has cabling been separated from other electrical cables via conduit or cable tray. For High Voltage Environments - each FirePro unit is required to be connected to an earth circuit. Inspect cable fixings to ensure no damaged insulation. 	yes
3. Fire Indicator Panel (FIP)	<ul style="list-style-type: none"> Is the panel located in an appropriate location in accordance with Australian Standards. Is the power connection to the panel a direct, suitable and dedicated supply to the Panel. Is a separate battery backup installed. 	yes
4. Signage and Alarms	<ul style="list-style-type: none"> Are appropriate signs / sounder strobes installed. 	yes
COMMISSIONING		
1. FIP Programming	<ul style="list-style-type: none"> Programming of FIP meets client/site requirements. Check FIP for fault(s) e.g. correct connection of FirePro units, correct connection of detection circuit. 	yes
2. Activation Testing	<ul style="list-style-type: none"> ENSURE THE FIP IS SWITCHED TO SERVICE MODE. Activation testing to be performed in accordance with the procedures specific to the FIP installed. Ensure activation simulator lamps have activated Ensure Signs and Alarms have activated. Ensure shut down relays have activated. 	yes
3. Fault Monitoring	<ul style="list-style-type: none"> Disconnect cable from FirePro generator - fault should register on the FIP. Where multiple units are installed, this should done separately to test each unit. Remove detector head from base - fault should register on the FIP. 	yes
4. Earth Testing	<ul style="list-style-type: none"> Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	yes
5. Detection Testing	<ul style="list-style-type: none"> ENSURE THE FIP properly isolated from activating the Firepro system. Apply heat gun or other device to place detectors into alarm. Ensure Visual/Aural Alarms have activated. Where multiple units are installed, this should done separately to test each unit. 	yes

Inspections all found to be compliant - Tests all completed.

Completed by :

Name: Stephen Cuffe

Signature: 

Company: Wormold

Date Completed: 28-11-2017

TECHNICAL SERVICE CALL REPORT

RTG 517

NO: TSCR 910633

CUSTOMER DETAILS:		PRONTO Ref No:	
Customer Order No: <u>KALMAC</u>	Job No: <u>WV001798</u>		
Building:	Date: <u>30/11/2017</u>	Day:	
Job Address: <u>DP WORLD</u>			
Contact Name:	Contact No:		
Invoice details if different to above			
<input checked="" type="checkbox"/> Fire System	<input type="checkbox"/> Sprinklers	<input type="checkbox"/> Gaseous System	<input type="checkbox"/> Hose Reels
<input type="checkbox"/> EWIS	<input type="checkbox"/> Hydrants	<input type="checkbox"/> Pre-engineered System	<input type="checkbox"/> Portables
<input type="checkbox"/> Confined Space	<input checked="" type="checkbox"/> Height/Falls	<input type="checkbox"/> Working in Isolation	<input type="checkbox"/> Restricted Work space
<input type="checkbox"/> Ladders	<input type="checkbox"/> Extremes of temperature	<input checked="" type="checkbox"/> Electrical	<input type="checkbox"/> Vehicles
<input checked="" type="checkbox"/> Tools and Equipment	<input checked="" type="checkbox"/> Stored energy sources	<input type="checkbox"/> Chemicals	<input type="checkbox"/> Noise / Dust/ Fumes
<input checked="" type="checkbox"/> Lock out / tag out	<input type="checkbox"/> Manned Services Hazards	<input type="checkbox"/> Asbestos / SMF	<input type="checkbox"/> Manual Handling
<input type="checkbox"/> Hours of work/fatigue	<input type="checkbox"/> Housekeeping	<input type="checkbox"/> Ergonomics	<input type="checkbox"/> Other Hazard
Brief description of hazard:			Risk Score
Control Measure /s Implemented (or JSA Ref No.):			
Who referred to		Date:	
Name & Position:			
Manager/Supervisor & comments or actions taken if relevant:			
SERVICE Request/Instructions:			
DESCRIPTION OF WORKS: What, why, where, as well as any follow-up required plus any cabling works (INCLUDING ANY SUPERVISION)			
<u>SUPPLY & INSTALL & COMMISSION AEROSOL FIRE SUPPRESSION SYSTEM TO RTG 517 ENGINE ROOM & ELECTRICAL CONTROL ROOM.</u>			
<u>SYSTEM TESTED & COMMISSIONED OK</u>			
<u>COMMISSIONING & TEST SHEET & AS INSTALLED DRAWINGS TO BE SUPPLIED</u>			
Isolate ZONES FOR WORKS:	Isolate Time:	RESET ZONES AFTER WORKS:	Reset Time:
Zone Number (s):	Zones area(s) or floor area(s):		
LABOUR/MATERIALS	<input checked="" type="checkbox"/> Normal Hours	<input type="checkbox"/> After Hours	<input type="checkbox"/> Car Parking fee
	<input type="checkbox"/> Tolls	<input type="checkbox"/> Warranty	
Technician	Time On Site	Time Off Site	Sub Total
<u>STEVE CUFFE</u>	<u>AS PER QUOTE</u>		
Quantity	Part No	Materials/Parts/Hire equipment Used	Order Number
			Supplier/Van Stock
Certification – Telecommunications Cabling Advice TCA1:			
I hereby certify that the cabling work described in this advice complies with the Wiring Rules (AS/ACiF S009 : 2006 or its replacement)			
Signature:	Date:	Mobile/Office No:	
Print Name:	Registration No:	Name of Register:	
I acknowledge that the work detailed above has been carried out satisfactorily and I am authorized to sign work docket on behalf of Customer detailed			
Print Name:	Technician Signature		
Print Title:	<u>Steve Cuffe</u>		
Signature:	Date:	Technicians	Accreditation No:
<u>[Signature]</u>	<u>30-11-2017</u>		<u>Sec</u>
The above works may involve charges for which an invoice will be rendered. The amount invoiced will be calculated from these details and which may include:			
1. Time whilst on site plus traveling 2. Mileage at the Current Rate 3. Materials and Nett Expenses.			

Note: The ACMA registered person who carried out the work or the ACMA registered person who directly supervised any cabling work must complete the declaration.

TECHNICAL SERVICE CALL REPORT

RTG S18

NO: TSCR 910634

CUSTOMER DETAILS: KALMAR **PRONTO Ref No:**

Customer Order No: Job No: WWO01799

Building: Date: 30/11/17 Day:

Job Address: DP WORLD

Contact Name: Contact No:

Invoice details if different to above

Fire System Sprinklers Gaseous System Hose Reels Portables E/Lights
 EWIS Hydrants Pre-engineered System Doors Locking Other

Confined Space Height/Falls Working in Isolation Restricted Work space

Ladders Extremes of temperature Electrical Vehicles

Tools and Equipment Stored energy sources Chemicals Noise / Dust/ Fumes

Lock out / tag out Manned Services Hazards Asbestos / SMF Manual Handling

Hours of work/fatigue Housekeeping Ergonomics Other Hazard

Brief description of hazard: Risk Score

Control Measure /s Implemented (or JSA Ref No.):

Who referred to Name & Position: Date:

Manager/Supervisor & comments or actions taken if relevant:

SERVICE Request/Instructions:

DESCRIPTION OF WORKS: What, why, where, as well as any follow-up required plus any cabling works (INCLUDING ANY SUPERVISION)

SUPPLY & INSTALL & COMMISSION AEROSOL FIRE SUPPRESSION SYSTEM TO RTG S18 ENGINE ROOM & ELECTRICAL CONTROL ROOM
SYSTEM TESTED & COMMISSIONED OK
COMMISSIONING & TEST SHEETS & AS INSTALLED DRAWINGS TO BE SUPPLIED

Isolate ZONES FOR WORKS: Isolate Time: RESET ZONES AFTER WORKS: Reset Time:

Zone Number (s): Zones area(s) or floor area(s):

LABOUR/MATERIALS Normal Hours After Hours Car Parking fee Tolls Warranty

Technician	Time On Site	Time Off Site	Sub Total	Travel	Total Hours
STEVE LUFFE	AS PER QUOTE				

Quantity	Part No	Materials/Parts/Hire equipment Used	Order Number	Supplier/Van Stock

Certification - Telecommunications Cabling Advice TCA1:
I hereby certify that the cabling work described in this advice complies with the Wiring Rules (AS/ACIF S009 : 2006 or its replacement)

Signature: Date: Mobile/Office No:
Print Name: Registration No: Name of Register:

I acknowledge that the work detailed above has been carried out satisfactorily and I am authorized to sign work docket on behalf of Customer detailed

Print Name: Chris Tan
Print Title: Project Manager
Signature: Date: 30-11-2017
Technician Signature: Steve Luffe
Technicians Accreditation No: Sev...

The above works may involve charges for which an invoice will be rendered. The amount invoiced will be calculated from these details and which may include:
1. Time whilst on site plus traveling 2. Mileage at the Current Rate 3. Materials and Nett Expenses.

Note: The ACMA registered person who carried out the work or the ACMA registered person who directly supervised any cabling work must complete the declaration.

TECHNICAL SERVICE CALL REPORT

RTG 519

NO: TSCR 910635

CUSTOMER DETAILS: KALMAR		PRONTO Ref No:	
Customer Order No:		Job No: W4001800	
Building:		Date: 30/11/2017	Day:
Job Address: DP WORLD			
Contact Name:		Contact No:	
Invoice details if different to above			
<input checked="" type="checkbox"/> Fire System	<input type="checkbox"/> Sprinklers	<input type="checkbox"/> Gaseous System	<input type="checkbox"/> Hose Reels
<input type="checkbox"/> EWIS	<input type="checkbox"/> Hydrants	<input type="checkbox"/> Pre-engineered System	<input type="checkbox"/> Doors
<input type="checkbox"/> Portables	<input type="checkbox"/> E/Lights	<input type="checkbox"/> Locking	<input type="checkbox"/> Other
<input type="checkbox"/> Confined Space	<input checked="" type="checkbox"/> Height/Falls	<input type="checkbox"/> Working in Isolation	<input type="checkbox"/> Restricted Work space
<input type="checkbox"/> Ladders	<input type="checkbox"/> Extremes of temperature	<input checked="" type="checkbox"/> Electrical	<input type="checkbox"/> Vehicles
<input type="checkbox"/> Tools and Equipment	<input type="checkbox"/> Stored energy sources	<input type="checkbox"/> Chemicals	<input type="checkbox"/> Noise / Dust/ Fumes
<input checked="" type="checkbox"/> Lock out / tag out	<input type="checkbox"/> Manned Services Hazards	<input type="checkbox"/> Asbestos / SMF	<input type="checkbox"/> Manual Handling
<input type="checkbox"/> Hours of work/fatigue	<input type="checkbox"/> Housekeeping	<input type="checkbox"/> Ergonomics	<input type="checkbox"/> Other Hazard
Brief description of hazard:			Risk Score
Control Measure /s Implemented (or JSA Ref No.):			
Who referred to			Date:
Name & Position:			
Manager/Supervisor & comments or actions taken if relevant:			
SERVICE Request/Instructions:			
DESCRIPTION OF WORKS: What, why, where, as well as any follow-up required plus any cabling works (INCLUDING ANY SUPERVISION)			
Supply & install & commission aerosol fire suppression system to RTG sig engine room & electrical control room			
System tested & commissioned OK			
Commissioning & test sheet & as installed drawings to be supplied			
Isolate ZONES FOR WORKS:		Isolate Time:	RESET ZONES AFTER WORKS:
Zone Number (s):		Reset Time:	
Zones area(s) or floor area(s):			
LABOUR/MATERIALS		<input checked="" type="checkbox"/> Normal Hours	<input type="checkbox"/> After Hours
		<input type="checkbox"/> Car Parking fee	<input type="checkbox"/> Tolls
		<input type="checkbox"/> Warranty	
Technician		Time On Site	Time Off Site
Stuart Cuffie		AS PER	QUOTE
		Sub Total	Travel
		Total Hours	
Quantity	Part No	Materials/Parts/Hire equipment Used	Order Number
			Supplier/Van Stock
Certification - Telecommunications Cabling Advice TCA1:			
I hereby certify that the cabling work described in this advice complies with the Wiring Rules (AS/ACIF S009 : 2006 or its replacement)			
Signature:		Date:	Mobile/Office No:
Print Name:		Registration No:	Name of Register:
I acknowledge that the work detailed above has been carried out satisfactorily and I am authorized to sign work docket on behalf of Customer detailed			
Print Name: Chris Tom		Technician Signature	
Print Title: Project Manager		Technicians	
Signature: Chris Tom		Date: 30-11-2017	Accreditation No: Sev
The above works may involve charges for which an invoice will be rendered. The amount invoiced will be calculated from these details and which may include:			
1. Time whilst on site plus traveling 2. Mileage at the Current Rate 3. Materials and Nett Expenses.			

TECHNICAL SERVICE CALL REPORT

RTG 520

NO: TSCR 910636

CUSTOMER DETAILS: KALMAR		PRONTO Ref No:	
Customer Order No:		Job No: WW001801	
Building:		Date: 30/11/17	Day:
Job Address: DP WORLD			
Contact Name:		Contact No:	
Invoice details if different to above			
<input checked="" type="checkbox"/> Fire System	<input type="checkbox"/> Sprinklers	<input type="checkbox"/> Gaseous System	<input type="checkbox"/> Hose Reels
<input type="checkbox"/> EWIS	<input type="checkbox"/> Hydrants	<input type="checkbox"/> Pre-engineered System	<input type="checkbox"/> Portables
<input type="checkbox"/> Confined Space	<input checked="" type="checkbox"/> Height/Falls	<input type="checkbox"/> Working in Isolation	<input type="checkbox"/> Restricted Work space
<input type="checkbox"/> Ladders	<input type="checkbox"/> Extremes of temperature	<input checked="" type="checkbox"/> Electrical	<input type="checkbox"/> Vehicles
<input type="checkbox"/> Tools and Equipment	<input type="checkbox"/> Stored energy sources	<input type="checkbox"/> Chemicals	<input type="checkbox"/> Noise / Dust/ Fumes
<input checked="" type="checkbox"/> Lock out / tag out	<input type="checkbox"/> Manned Services Hazards	<input type="checkbox"/> Asbestos / SMF	<input type="checkbox"/> Manual Handling
<input type="checkbox"/> Hours of work/fatigue	<input type="checkbox"/> Housekeeping	<input type="checkbox"/> Ergonomics	<input type="checkbox"/> Other Hazard
Brief description of hazard:			Risk Score
Control Measure /s Implemented (or JSA Ref No.):			
Who referred to			Date:
Name & Position:			
Manager/Supervisor & comments or actions taken if relevant:			
SERVICE Request/Instructions:			
DESCRIPTION OF WORKS: What, why, where, as well as any follow-up required plus any cabling works (INCLUDING ANY SUPERVISION)			
Supply & install & commission aerosol fire suppression system to RTG 520			
System tested & commissioned OK			
Commissioning & test sheets & as installed drawings to be supplied			
Isolate ZONES FOR WORKS:		Isolate Time:	
Zone Number (s):		RESET ZONES AFTER WORKS:	
Zone(s) area(s) or floor area(s):		Reset Time:	
LABOUR/MATERIALS		<input checked="" type="checkbox"/> Normal Hours	<input type="checkbox"/> After Hours
		<input type="checkbox"/> Car Parking fee	<input type="checkbox"/> Tolls
		<input type="checkbox"/> Warranty	
Technician	Time On Site	Time Off Site	Sub Total
Steve Cuffe	As per quote		
Travel	Total Hours		
Quantity	Part No	Materials/Parts/Hire equipment Used	Order Number
			Supplier/Van Stock
Certification - Telecommunications Cabling Advice TCA1:			
I hereby certify that the cabling work described in this advice complies with the Wiring Rules (AS/ACIF S009 : 2006 or its replacement)			
Signature:	Date:	Mobile/Office No:	
Print Name:	Registration No:	Name of Register:	
I acknowledge that the work detailed above has been carried out satisfactorily and I am authorized to sign work docket on behalf of Customer detailed			
Print Name:	Technician Signature		
Print Title:	Steve Cuffe		
Signature:	Date:	Technicians Accreditation No:	
	30-11-2017	800	
The above works may involve charges for which an invoice will be rendered. The amount invoiced will be calculated from these details and which may include:			
1. Time whilst on site plus traveling 2. Mileage at the Current Rate 3. Materials and Nett Expenses.			

Note: The ACMA registered person who carried out the work or the ACMA registered person who directly supervised any cabling work must complete the declaration.

AS 4487 General Application

CERTIFICATION AS 4487 General Application

ROOM NAME & No. Stradler Crane

Risk Area Deisel Unit

Constructed from Steel

Classes of Fire Class A Class B Class E Class F

STREAM (m) 0.6 < SL < 2.0

GROSS DIMENSIONS (All in Meters)
 Length: 3.80 x Width: 2.20 x Height: 1.59
 Enter VOLUME = Not Used - m3
 Actual Leakage Measurement = - m2
 Leakage Allowance without additional Agent = 0.03 m2
 GROSS Volume used for Calculation = 13.29 m3
 PRIMARY AGENT DISCHARGE 1,451.53 g
 Secondary Agent Discharge Not Required

Model	L2 (mm)	L3 (mm)	Stream Length (mm)	Agent Qty	Concentration		Primary Quantity	Secondary Quantity
					Primary	Secondary		
FP-0020	0	100	300	20	-	-	-	-
FP-0040	0	100	1200	40	-	-	-	-
FP-0080	0	100	2000	80	-	-	-	-
FP-0100	0	100	1000	100	-	-	-	-
FP-0200	100	300	1500	200	-	-	-	-
FP-0500	200	500	2500	500	-	-	-	-
FP-1200	200	1200	3500	1,200	-	-	-	-
FP-2000	200	1200	3500	2,000	2,000	-	1	-
FP-3000	700	1700	4000	3,000	-	-	-	-
FP-5700	800	1800	8000	5,700	-	-	-	-

Total Concentration	2,000	-
Required Concentration	1,452	-
% Required Concentration	138%	0%

- Design Calculation has been Confirmed
- FirePro Units have suitable STREAM length for Risk Area Coverage
- Leakage compensation made in Primary Discharge

Aust.Std Design Notes

CALCULATION OF VOLUME : Calculation is based on Gross Volume with NO deductions for any Objects that occupy volume within the protected space. This category covers fixed condensed aerosol extinguishing system units intended for total flooding applications.

Minimum Extinguishing Factors (mef) **84 X 1.3 = 109 g/m3**

- L2 is the thermal clearance required where the temprature of the discharge is less than 200° C
- L3 is the thermal clearance required where the temprature of the discharge is less than 75° C

APPROVED

Prepared By:

Phil

Company

FSE

CERTIFICATION AS 4487 General Application

ROOM NAME & No. Stradler Crane

Risk Area Electrical Control Room

Constructed from Steel

Classes of Fire Class A Class B Class E Class F

STREAM (m) 0.6 < SL < 2.0

GROSS DIMENSIONS (All in Meters)
 Length: 4.23 x Width: 3.10 x Height: 1.58
 Enter **VOLUME** = Not Used - m3

Actual Leakage Measurement = - m2

Leakage Allowance without additional Agent = 0.05 m2

GROSS Volume used for Calculation = 20.65 m3

PRIMARY AGENT DISCHARGE 2,255.30 g

Secondary Agent Discharge Not Required

Model	L2 (mm)	L3 (mm)	Stream Length (mm)	Agent Qty	Concentration		Primary Quantity	Secondary Quantity
					Primary	Secondary		
FP-0020	0	100	300	20	-	-	-	-
FP-0040	0	100	1200	40	-	-	-	-
FP-0080	0	100	2000	80	-	-	-	-
FP-0100	0	100	1000	100	-	-	-	-
FP-0200	100	300	1500	200	-	-	-	-
FP-0500	200	500	2500	500	-	-	-	-
FP-1200	200	1200	3500	1,200	-	-	-	-
FP-2000	200	1200	3500	2,000	-	-	-	-
FP-3000	700	1700	4000	3,000	3,000	-	1	-
FP-5700	800	1800	8000	5,700	-	-	-	-

Total Concentration	3,000	-
Required Concentration	2,255	-
% Required Concentration	133%	0%

- Design Calculation has been Confirmed
- FirePro Units have suitable STREAM length for Risk Area Coverage
- Leakage compensation made in Primary Discharge

Aust.Std Design Notes

CALCULATION OF VOLUME : Calculation is based on Gross Volume with NO deductions for any Objects that occupy volume within the protected space. This category covers fixed condensed aerosol extinguishing system units intended for total flooding applications.

Minimum Extinguishing Factors (mef) 84 X 1.3 = 109 g/m3

- L2 is the thermal clearance required where the temprature of the discharge is less than 200° C
- L3 is the thermal clearance required where the temprature of the discharge is less than 75° C

APPROVED

Prepared By:

Phil

Company

FSE