

3/11/22

Waitsia Stage 2 FirePro Fire Suppression BESS # 1 — EU-9051A

The following documents form the Commissioning & Acceptance Requirements of AS4487-2013 section 8.

Section 8.2.8 - Completion Certificate & Documentation-

- Certificate of Completion & Conformance to AS4487-2013.
- Operating manuals provided separately.
- Calculation design density included below.
- Deviations from appropriate recommendation (Waitsia specification)provided in Design Verification Document-
- Drawings
 - As installed
 - o FIP Block Plan
 - o Cable schedule







CERTIFICATE OF COMPLETION & CONFORMITY

I Ray Mergard of Fire Safety Equipment hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487, as designed by Ray Mergard FSE.

Name of Client : Penske Australia

Address of Protected Area : Waitsia Stage 2 West Australia

Description of Protected Area : BESS Container # 1 - 2 x Risks

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
Battery Room	6,395g	2	6,726g	EU-9051A
Lithium battery design				
Transformer Room	1,124G	1	2,000g	
Electrical design				

Remote system monitoring will be performed by :Vizulinx Modbus K580 relay module

Date of Remote Monitoring Connection : 3/11/22

Completed by:

Name: Ray Mergard Signature:

Company: Fire Safety Equipment Date Completed:



















FirePro System Commissioning

Risk Area: BESS Container # 1 Reference: EU-9051A

		INSPECTION	
		Tasks	Completed
1.	Location of FirePro	Ensure units are mounted in appropriate location(s).	Yes
	Aerosol Generators	 Are the brackets securely mounted. 	Yes
2.	Cabling requirements	Has fire rated and shielded cable used.	Yes
		Has cable been installed as per AS-3000. Has cabling been	Yes
		separated from other electrical cables via conduit or cable tray.	
		 For High Voltage Environments - each FirePro unit is required to be connected to an earth circuit. 	Yes
		 Inspect cable fixings to ensure no damaged insulation. 	
3.	Fire Indicator Panel (FIP)	Is the panel located in an appropriate location in accordance with	Yes Internal
	,	Australian Standards.	
		• Is the power connection to the panel a direct, suitable and	Yes
		dedicated supply to the Panel.	Yes
	C'ana an and Alama	Is a separate battery backup installed.	W
4.	Signage and Alarms	Are appropriate signs / sounder strobes installed.	Yes
		COMMISSIONING	
1.	FIP Programming	 Programming of FIP meets client/site requirements. 	Yes
		Check FIP for fault(s) e.g. correct connection of FirePro units,	Yes
-	A stiretion Testino	correct connection of detection circuit.	
2.	Activation Testing	 ENSURE THE FIP IS SWITCHED TO SERVICE MODE. Activation testing to be performed in accordance with the 	Vaa
		procedures specific to the FIP installed.	Yes
		Ensure activation simulator lamps have activated	
		Ensure Signs and Alarms have activated.	Yes
		Ensure shut down relays have activated.	Yes
3.	Fault Monitoring	Disconnect cable from FirePro generator - fault should register on	Yes
		the FIP. Where multiple units are installed, this should done	
		 separately to test each unit. Remove detector head from base - fault should register on the FIP. 	Yes
4.	Earth Testing	 Using a multimeter, test to ensure that all cables have insulation 	Yes
7.	zaran resumg	intact. Earth connection should indicate an open circuit	
5.	Detection Testing	ENSURE THE FIP properly isolated from activating the Firepro	Yes
		system. Apply heat gun or other device to place detectors into	
		alarm. Ensure Visual/Aural Alarms have activated. Where multiple	
		units are installed, this should done separately to test each unit.	

Inspections all found to be compliant - Tests all completed.

Completed b	y:			Marie
Name:	Ray Mergard	Signature:		
Company:	Fire safety Equipment	Date Completed:	3/11/22	



www.firepro.net.au



Pre-engineered density calculation of BESS 2 x risks-

FirePro. Reinventing Fire Suppression	LICAT	ION						29/07	/2022 Rev: 22.1		
CLIENT NAME	Penske Waitsia Gas Stage 2 BESS container		Model	L2 (mm)	L3 (mm)	Stream (mm)	Agent Qty	Conce Primary	ntration Secondary	Primary Quantity	Secondary Quantity
Risk Description	Transformer room		FP-0020	0	0	1000	20	-	-		
Constructed from	Stainless steel		FP-0040	0	0	1000	40	-	-		
	✓ Class B ✓ Class E ☐ Class	ss D Class F	FP-0080	0	0	1000	80	-	-		
			FP-0100	0	200	1000	100		-		
	Length Width Height	Not Used	FP-0200	0	300	2000	200		-		
GROSS DIMENSIONS	1.80 x 2.60 x 2.20 =	m³	FP-0500	100	500	2000	500	-	-		
	Actual Leakage Measurement - m ² =	m²	FP-1200	0	1500	3500	1,200		-		
			FP-2000	0	1500	3500	2,000	2,000	-	1	
	Leakage Allowance without additional Agent =	0.10 m²	FP-3000	600	2000	3500	3,000		-		
	GROSS Volume used for Calculation =	10.30 m ³	FP-5700	600	2000	8400	5,700	-	-		
	PRIMARY AGENT DISCHARGE =	1,124 g	Require	oncentra ed Conce ired Con		1		2,000 1,124 177%	:		
	Secondary Agent Discharge =	Not Required	, Design Calculation has been Confirmed								
			FirePro Units have suitable STREAM length for Risk Area Coverage								
			Leakage compensation made in Primary Discharge								
	Aust. Std Design Notes		Additional HOLD time Required for the risk								
Pre-Engineered Design Calculation			APPROVED								
CALCULATION OF VOLUME: Calculation is based on Gross Volume with NO deductions for any Objects that occupy volume within the protected space. This category covers fixed condensed aerosol extinguishing system											
units intended for total floodi Minimum Extinguishing F	ng applications. AS 4487 and AS5062. Factor (mef) 84 X 1.3 =	109.2		Prepar RJI					Com FS	pany SE	
	clearance required where the temperature of the discharge is la clearance required where the temperature of the discharge is I										

FirePro. Reinventing Fire Suppression	LITHIUM-ION B	ATTERY RISK							29/07/2022 Rev: 22.1	
CLIENT NAME	Penske Waitsia Gas Stage 2 BESS container	Model	L2 (mm)	L3 (mm)	Stream (mm)	Agent Qty	Conce Primary	ntration Secondary	Primary Quantity	Secondary Quantity
Risk Description	Main battery Room	FP-0020	0	0	1000	14	-	-		
Constructed from	Stainless steel	FP-0040	0	0	1000	25		-		
	✓ Class A ✓ Class B ✓ Class E ✓ Class D ☐ Class F	FP-0080	0	0	1000	48		-		
		FP-0100	0	200	1000	61		-		
	Length Width Height Not Used	FP-0200	0	400	2000	118	-	-		
GROSS DIMENSIONS	8.60 x 2.60 x 2.20 = m ³	FP-0500	100	1000	2000	330	-	-		
	Deductions from Gross Volume - m³ = m³	FP-1200	0	1500	3500	756		-		
		FP-2000	0	1500	3500	1,200	-	-		
	Leakage Allowance without additional Agent = 0.10 m ²	FP-3000	600	2000	3500	1,830		-		
	NET Volume used for Calculation = 49.19 m ³	FP-5700	600	2000	8400	3,363	6,726	-	2	
	PRIMARY AGENT DISCHARGE = 6,395 g	Requir	oncentra ed Conce uired Con		n		6,726 6,395 105%	-		
	Secondary Agent Discharge = Not Required	4	, Design Calculation has been Confirmed							
		-/	FirePro Units have suitable STREAM length for Risk Area Coverage							
		-/	J Leakage compensation made in Primary Discharge							
Lithium-	Ion Battery Room Design Notes	Additional HOLD time Required for the risk								
Pre-Engineered Design Calculation CALCULATION OF VOLUME: Calculation is based on NET Volume with deductions for any Objects that occupy volume within the protected space. This covers fixed condensed aerosol extinguishing system units intended for			APPROVED							
		Prepar RJI					Com FS	pany SE		
	Deductions from Gross Volume - m³ = Leakage Allowance without additional Agent = 0.10 NET Volume used for Calculation = 49.19 PRIMARY AGENT DISCHARGE = 6,395 Secondary Agent Discharge = Not Required Lithium-lon Battery Room Design Notes Pre-Engineered Design Calculation CULATION OF VOLUME : Calculation is based on NET Volume with deductions for any Objects that o									





3/11/22

Waitsia Stage 2 FirePro Fire Suppression BESS # 2 — EU-9051B

The following documents form the Commissioning & Acceptance Requirements of AS4487-2013 section 8.

Section 8.2.8 - Completion Certificate & Documentation-

- Certificate of Completion & Conformance to AS4487-2013.
- Operating manuals provided separately.
- Calculation design density included below.
- Deviations from appropriate recommendation (Waitsia specification)provided in Design Verification Document-
- Drawings
 - As installed
 - o FIP Block Plan
 - o Cable schedule







CERTIFICATE OF COMPLETION & CONFORMITY

I Ray Mergard of Fire Safety Equipment hereby certify that we have completed a FirePro aerosol fire extinguishing installation/extension(s) in accordance with AS4487, as designed by Ray Mergard FSE.

Name of Client : Penske Australia

Address of Protected Area : Waitsia Stage 2 West Australia

Description of Protected Area : BESS Container # 2 - 2 x Risks

Protected Area	Agent Quantity	Number of Containers	Agent Application Density	Applicable Drawing(s)
Battery Room	6,395g	2	6,726g	EU-9051B
Lithium battery design				
Transformer Room	1,124G	1	2,000g	
Electrical design				

Remote system monitoring will be performed by :Vizulinx Modbus K580 relay module

Date of Remote Monitoring Connection : 3/11/22

Completed by:

Name: Ray Mergard Signature: Mand

Company: Fire Safety Equipment Date Completed:



















FirePro System Commissioning

Risk Area: BESS Container # 2 Reference: EU-9051B

		INSPECTION	
		Tasks	Completed
1.	Location of FirePro	Ensure units are mounted in appropriate location(s).	Yes
	Aerosol Generators	 Are the brackets securely mounted. 	Yes
2.	Cabling requirements	Has fire rated and shielded cable used.	Yes
		• Has cable been installed as per AS-3000. Has cabling been	Yes
		separated from other electrical cables via conduit or cable tray.	
		For High Voltage Environments - each FirePro unit is required to be	Yes
		connected to an earth circuit.Inspect cable fixings to ensure no damaged insulation.	
3.	Fire Indicator Panel (FIP)	Is the panel located in an appropriate location in accordance with	Yes Internal
٠.	The malactor runer (Th)	Australian Standards.	resinternal
		• Is the power connection to the panel a direct, suitable and	Yes
		dedicated supply to the Panel.	Yes
		Is a separate battery backup installed.	
4.	Signage and Alarms	Are appropriate signs / sounder strobes installed.	Yes
		COMMISSIONING	
1.	FIP Programming	Programming of FIP meets client/site requirements.	Yes
		Check FIP for fault(s) e.g. correct connection of FirePro units,	Yes
_		correct connection of detection circuit.	
2.	Activation Testing	 ENSURE THE FIP IS SWITCHED TO SERVICE MODE. Activation testing to be performed in accordance with the 	
		 Activation testing to be performed in accordance with the procedures specific to the FIP installed. 	Yes
		Ensure activation simulator lamps have activated	Yes
		Ensure Signs and Alarms have activated.	Yes
		Ensure shut down relays have activated.	Yes
3.	Fault Monitoring	Disconnect cable from FirePro generator - fault should register on	Yes
		the FIP. Where multiple units are installed, this should done	
		separately to test each unit.	Yes
_		Remove detector head from base - fault should register on the FIP.	.,
4.	Earth Testing	 Using a multimeter, test to ensure that all cables have insulation intact. Earth connection should indicate an open circuit 	Yes
5.	Detection Testing	ENSURE THE FIP properly isolated from activating the Firepro	Yes
J .	Detection resums	system. Apply heat gun or other device to place detectors into	103
		alarm. Ensure Visual/Aural Alarms have activated. Where multiple	
		units are installed, this should done separately to test each unit.	

Inspections all found to be compliant - Tests all completed.

' :		Spand
Ray Mergard	Signature:	
Fire safety Equipment	Date Completed:	3/11/22
	Ray Mergard	Ray Mergard Signature: Date




www.firepro.net.au



Pre-engineered density calculation of BESS 2 x risks-

FirePro. Reinventing Fire Suppression	FirePro. Reinventing Fire Suppression GENERAL AP									29/07	/2022 Rev: 22.1
CLIENT NAME	Penske Waitsia Gas Stage 2 BESS container		Model	L2 (mm)	L3 (mm)	Stream (mm)	Agent Qty	Conce	ntration Secondary	Primary Quantity	Secondary Quantity
Risk Description	Transformer room		FP-0020	0	0	1000	20	-	-		
Constructed from	Stainless steel		FP-0040	0	0	1000	40	-	-		
	✓ Class B ✓ Class E ☐ Class	D Class F	FP-0080	0	0	1000	80	-	-		
			FP-0100	0	200	1000	100		-		
	Length Width Height	Not Used	FP-0200	0	300	2000	200	-	-		
GROSS DIMENSIONS	1.80 x 2.60 x 2.20 =	m³	FP-0500	100	500	2000	500		-		
	Actual Leakage Measurement - m² =	m²	FP-1200	0	1500	3500	1,200		-		
	_		FP-2000	0	1500	3500	2,000	2,000	-	1	
	Leakage Allowance without additional Agent =	0.10 m ²	FP-3000	600	2000	3500	3,000	-	-		
	GROSS Volume used for Calculation =	10.30 m³	FP-5700	600	2000	8400	5,700	-	-		
	PRIMARY AGENT DISCHARGE =	1,124 g	Require	oncentral ed Conce iired Con		1		2,000 1,124 177%			
	Secondary Agent Discharge =	Not Required	J Design Calculation has been Confirmed								
			FirePro Units have suitable STREAM length for Risk Area Coverage								
			4	Leakag	e compe	nsation ma	de in Prim	nary Dischar	ge		
	Aust. Std Design Notes		Additional HOLD time Required for the risk								
Pre-Engineered Design Calculation CALCULATION OF VOLUME: Calculation is based on Gross Volume with NO deductions for any Objects that occupy volume within the protected space. This category covers fixed condensed aerosol extinguishing system											
	units intended for total flooding applications. AS 4487 and AS5062. Minimum Extinguishing Factor (mef) 84 X 1.3 = 109.2			Prepared By: Company RJM FSE							
	clearance required where the temperature of the discharge is les clearance required where the temperature of the discharge is les										





www.firepro.net.au